

Summary report

Wellbore: 15/9-F-4

Period: 2007-10-26 00:00 - 2007-10-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	20
Days Ahead/Behind (+/-):	9.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	428
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.53
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2178
Depth mTVD:	2081
Plug Back Depth mMD:	
Depth at formation strength mMD:	1363
Depth At Formation Strength mTVD:	1336.5
Depth At Last Casing mMD:	1351.9
Depth At Last Casing mTVD:	1326.5

Summary of activities (24 Hours)

Drilled 12 1/4" hole section from 1787 m to 2275 m MD.

Summary of planned activities (24 Hours)

Drill 12 1/4" hole section from 2275 m to 2750 m MD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	1340	drilling -- wait	ok	Waiting on Siemens software update.
00:30	03:30	1750	drilling -- wait	ok	Removed TIW valve. RIH with 12 1/4" drilling BHA from 1340 m to 1706 m MD. Made up TDS and washed down from 1706 m to 1750 m MD with 2500 lpm / 98 bar. Took up/down weight 14 3/121 MT.
03:30	04:00	1750	drilling -- drill	ok	Established parameters and downlinked tool as per DD's instruction.
04:00	06:00	1787	drilling -- drill	ok	Drilled 12 1/4" section from 1750 m to 1787 m MD. Drilling parameters : Flow 3500 lpm / SPP 187 bar / 170 RPM / WOB 2-3 MT / Torque 9-14 kNm / ECD 1,43. Average ROP 25 m/hrs. Reamed 1 single before connection. Down linked and performed surveys as required.
06:00	00:00	2178	drilling -- drill	ok	Drilled 12 1/4" section from 1787 m to 2178 m MD. Drilling parameters : Flow 3500 lpm / SPP 186-194 bar / 170 RPM / WOB 0-5 MT / Torque 11-13 kNm / ECD 1,43-1,44. Average ROP 35 m/hrs. Reamed 1 single before connection. Down linked and performed surveys as required. Observed erratic data on Resestivity log from 2030 mMD (2010 mMD sencor depth). Resistivity sensor non-functional from 2010 mMD at 18:00 hrs. Cuttings return routed to skips due to slurry transfer pump is out of operation.

Drilling Fluid

Sample Time	04:30	11:30	16:00	21:00
Sample Point	Active pit	Active pit	Active pit	Active pit
Sample Depth mMD	1765	1867	2025	2111
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.4	1.4	1.4	1.4
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf (°)				
Pm (°)				
Pm filtrate (°)				
Chloride (°)				
Calcium (°)				
Magnesium (°)				
Ph				
Excess Lime (°)				
Solids				
Sand (°)				
Water (°)				
Oil (°)				
Solids (°)				
Corrected solids (°)				
High gravity solids (°)				
Low gravity solids (°)				
Viscometer tests				
Plastic visc. (mPa.s)	32	33	33	29
Yield point (Pa)	11.5	12.5	12	11.5
Filtration tests				
Pm filtrate (°)				
Filtrate Lthp (°)				
Filtrate Hthp (°)				
Cake thickn API (°)				
Cake thickn HPHT (°)				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2274		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
1813.4	1752.6	25.39	107.6	
1853.8	1789.1	25.61	106.81	
1894.2	1825.6	25.48	107.44	
1934.6	1862.1	25.51	108.78	
1974.2	1897.7	25.54	108.03	
2014.4	1934	25.5	107.35	
2055.6	1971.2	25.95	109.98	
2136.2	2043.5	26.48	110.38	
2176.5	2079.6	26.57	109.87	
2216.6	2115.5	26.57	110.03	
2256.9	2151.5	26.56	109.14	

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
2194	2095.2	Grid Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
1787	2274	1728.8	2166.8		Claystone with limesytone stringers and occasional sandstone beds.