

Summary report

Wellbore: 15/9-F-4

Period: 2007-10-27 00:00 - 2007-10-28 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	21
Days Ahead/Behind (+/-):	11.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	319
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.53
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2497
Depth mTVD:	2366
Plug Back Depth mMD:	
Depth at formation strength mMD:	1363
Depth At Formation Strength mTVD:	1336.5
Depth At Last Casing mMD:	1351.9
Depth At Last Casing mTVD:	1326.5

Summary of activities (24 Hours)

Drilled 12 1/4" hole section from 2275 m to 2626 m MD.

Summary of planned activities (24 Hours)

Drill 12 1/4" hole section from 2626 m to TD. Circulate well clean. Drop gyro. POOH.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	2230	drilling -- drill	ok	Drilled 12 1/4" section from 2178 m to 2230 m MD. Drilling parameters : Flow 3500 lpm / SPP 194-197 bar / 170 RPM / WOB 2-7 MT / Torque 13-15 kNm / ECD 1,44. Average ROP 35 m/hrs. Reamed 1 single before connection. Down linked and performed surveys as required. Cuttings return routed to skips due to slurry transfer pump is out of operation.
03:00	03:30	2230	interruption -- other	ok	Changed liner spray on MP#2.
03:30	06:00	2275	drilling -- drill	ok	Drilled 12 1/4" section from 2230 m to 2275 m MD. Drilling parameters : Flow 3500 lpm / SPP 197 bar / 170 RPM / WOB 2-7 MT / Torque 14-16 kNm / ECD 1,44. Average ROP 35 m/hr s. Reamed 1 single before connection. Down linked and performed surveys as required. Cuttings slurry routed to boat due to injection pump is out of operation.
06:00	08:00	2311	drilling -- drill	ok	Drilled 12 1/4" section from 2275 m to 2311 m MD. Drilling parameters : Flow 3500 lpm / SPP 197 bar / 170 RPM / WOB 2-5 MT / Torque 14-15 kNm / ECD 1,44. Average ROP 35 m/hr s. Reamed 1 stand before connection. Down linked and performed surveys as required.
08:00	09:00	2311	interruption -- other	ok	Cleaned out water in cooling tank on MP#2. Meanwhile Picked off bottom and circulated at 1750 lpm / 55 bar / 20 RPM.
09:00	10:00	2311	interruption -- other	ok	MP#2 had to be replaced by MP#3 due to leaking swab. MP#3 had been run in test mode and charge pompe had to be de-isolated. Meanwhile Picked off bottom and circulated and reciprocated string at 1750 lpm / 55 bar / 20 RPM.
10:00	15:00	2377	drilling -- drill	ok	Drilled 12 1/4" section from 2311 m to 2377 m MD. Drilling parameters : Flow 3500 lpm / SPP 200-205 bar / 170 RPM / WOB 4-7 MT / Torque 13-15 kNm / ECD 1,43-1,45. Average RO P 10-35 m/hrs. Reamed 1 stand before connection. Down linked and performed surveys as required.
15:00	16:00	2377	interruption -- other	ok	Valve in cutting injection system (CRI) would not open. Hydraulic oil was drained from closing side of automatic valve to make it open. Meanwhile cleaned out cooling water on MP#3. Meanwhile Picked off bottom and circulated at 1750 lpm / 55 bar / 20 RPM.
16:00	00:00	2497	drilling -- drill	ok	Drilled 12 1/4" section from 2377 m to 2497 m MD. Drilling parameters : Flow 3500 lpm / SPP 200-205 bar / 170 RPM / WOB 4-7 MT / Torque 15-20 kNm / ECD 1,43. Average ROP 35 m/hrs. Reamed 1 single before connection. Down linked and performed surveys as required. Lined over from MP#3 to MP#2 at 21:45.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2230		mud and bulk syst -- mud supply	0	00:00	Dirty cooling water plugged the pump.
00:00	2377		mud and bulk syst -- other	0	00:00	Automatic valve in CRI system would not open.

Drilling Fluid

Sample Time	04:30	11:00	17:00	23:00
Sample Point	Active pit	Active pit	Active pit	Active pit
Sample Depth mMD	2250	2327	2385	2479
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.4	1.41	1.4	1.41
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf ()				
Pm ()				
Pm filtrate ()				
Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				

High gravity solids ()				
Low gravity solids ()				
Viscometer tests				
Plastic visc. (mPa.s)	30	32	31	30
Yield point (Pa)	12	12	11.5	12
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2610		1.03	estimated
00:00	2626		.88	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
2296.9	2187.3	26.62	106.49	
2337.4	2223.5	26.54	106.72	
2378	2259.8	26.53	106.17	
2418.9	2296.3	26.33	106.23	
2458.9	2332.3	26.48	106.24	
2499.3	2368.4	27	105.89	
2539.6	2404.2	27.28	105.83	
2579.9	2440	27.32	105.63	

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
2379.5	2261.2	Balder Fm.
2449	2323.4	Sele Fm
2521	2387.7	Lista Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
2274	2328	2167.8	2215.8		Sandstones interbedded with claystones.
2328	2379.5	2215.8	2261.2		Claystones with limestone stringers and occasional sandstone beds.
2379.5	2521	2261.2	2387.8		Claystones interbedded with tuffaceous claystone and limestone stringers .
2521	2610	2387.8	2466.4		Claystones with sandstone stringers.