

Summary report

Wellbore: 15/9-F-4

Period: 2007-10-28 00:00 - 2007-10-29 00:00

|                          |                   |
|--------------------------|-------------------|
| Status:                  | normal            |
| Report creation time:    | 2018-05-03 13:52  |
| Report number:           | 22                |
| Days Ahead/Behind (+/-): | 13.2              |
| Operator:                | StatoilHydro      |
| Rig Name:                | MÆRSK INSPIRER    |
| Drilling contractor:     | Mærsk Contractors |
| Spud Date:               | 2007-03-10 00:00  |
| Wellbore type:           |                   |
| Elevation RKB-MSL (m):   | 54.9              |
| Water depth MSL (m):     | 91                |
| Tight well:              | Y                 |
| HPHT:                    | Y                 |
| Temperature (I):         |                   |
| Pressure (I):            |                   |
| Date Well Complete:      | 2008-02-28        |

|                             |                          |
|-----------------------------|--------------------------|
| Dist Drilled (m):           | 271                      |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (in):              | 12.25                    |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.53                     |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 2768   |
| Depth mTVD:                       | 2605   |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  | 1363   |
| Depth At Formation Strength mTVD: | 1336.5 |
| Depth At Last Casing mMD:         | 1351.9 |
| Depth At Last Casing mTVD:        | 1326.5 |

Summary of activities (24 Hours)

Drilled 12 1/4" hole section from 2626 m to TD at 2770 m MD. Circulated well clean. Dropped gyro. POOH to 2525 m MD taking gyro survey on every stand.

Summary of planned activities (24 Hours)

POOH from 2525 m taking gyro survey on every stand. LD BHA and drop gyro. RU for running 10 3/4" x 9 5/8" csg.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity | State | Remark                                                                                                                                                                                                                                                                                                                                                                                                 |
|------------|----------|---------------|---------------------|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 06:00    | 2626          | drilling -- drill   | ok    | Drilled 12 1/4" section from 2497 m. to 2626 m MD. Drilling parameters : Flow 3500 lpm / SPP 205 bar / 170 RPM / WOB 4-7 MT / Torque 16-18 kNm / ECD 1,44. Average ROP 35 m/hr s. Reamed 1 single before connection. Down linked and performed surveys as required. Started injecting cuttings slurry into F-12 annulus at 03:30.<br><br>Turned back time 1 hour at 03:00 due "winter-time" in Norway. |
| 06:00      | 00:00    | 2768          | drilling -- drill   | ok    | Drilled 12 1/4" section from 2626 m. to 2770 m MD. Drilling parameters : Flow 3500 lpm / SPP 209-211 bar / 160-180 RPM / WOB 4-10 MT / Torque 15-22 kNm / ECD 1,43-1,44. Average ROP 1-10 m/hrs. Reamed 1 single before connection. Down linked and performed surveys as required. Started injecting cuttings slurry into F-12 annulus at 20:10.                                                       |

Equipment Failure Information

| Start time | Depth mMD | Depth mTVD | Sub Equip - Syst Class          | Operation Downtime (min) | Equipment Repaired | Remark                                                                                                     |
|------------|-----------|------------|---------------------------------|--------------------------|--------------------|------------------------------------------------------------------------------------------------------------|
| 00:00      | 2311      |            | mud and bulk syst -- mud supply | 0                        | 00:00              | The swab was leaking on MP#2. The mud pump had to be taken out of operation to be able to perform repairs. |

Drilling Fluid

|                         |              |              |              |              |
|-------------------------|--------------|--------------|--------------|--------------|
| Sample Time             | 04:30        | 11:30        | 16:00        | 23:00        |
| Sample Point            | Active pit   | Active pit   | Active pit   | Active pit   |
| Sample Depth mMD        | 2597         | 2690         | 2752         | 2765         |
| Fluid Type              | OBM-Standard | OBM-Standard | OBM-Standard | OBM-Standard |
| Fluid Density (g/cm3)   | 1.4          | 1.41         | 1.4          | 1.41         |
| Funnel Visc (s)         | -999.99      | -999.99      | -999.99      | -999.99      |
| Mf ( )                  |              |              |              |              |
| Pm ( )                  |              |              |              |              |
| Pm filtrate ( )         |              |              |              |              |
| Chloride ( )            |              |              |              |              |
| Calcium ( )             |              |              |              |              |
| Magnesium ( )           |              |              |              |              |
| Ph                      |              |              |              |              |
| Excess Lime ( )         |              |              |              |              |
| Solids                  |              |              |              |              |
| Sand ( )                |              |              |              |              |
| Water ( )               |              |              |              |              |
| Oil ( )                 |              |              |              |              |
| Solids ( )              |              |              |              |              |
| Corrected solids ( )    |              |              |              |              |
| High gravity solids ( ) |              |              |              |              |
| Low gravity solids ( )  |              |              |              |              |
| Viscometer tests        |              |              |              |              |
| Plastic visc. (mPa.s)   | 28           | 32           | 28           | 29           |
| Yield point (Pa)        | 12.5         | 12           | 11           | 11           |
| Filtration tests        |              |              |              |              |
| Pm filtrate ( )         |              |              |              |              |
| Filtrate Lthp ( )       |              |              |              |              |
| Filtrate Hthp ( )       |              |              |              |              |
| Cake thickn API ( )     |              |              |              |              |
| Cake thickn HPHT ( )    |              |              |              |              |

|                       |     |     |     |     |
|-----------------------|-----|-----|-----|-----|
| Test Temp HPHT (degC) | 120 | 120 | 120 | 120 |
| Comment               |     |     |     |     |

Pore Pressure

|       |           |           |                        |           |
|-------|-----------|-----------|------------------------|-----------|
| Time  | Depth mMD | Depth TVD | Equ Mud Weight (g/cm3) | Reading   |
| 00:00 | 2770      |           | 1.03                   | estimated |

Survey Station

|           |            |                    |                |         |
|-----------|------------|--------------------|----------------|---------|
| Depth mMD | Depth mTVD | Inclination (dega) | Azimuth (dega) | Comment |
| 2620.8    | 24.8       | 27.09              | 109.48         |         |
| 2660.4    | 2511.6     | 27.79              | 117.18         |         |
| 2700.2    | 2546.7     | 28.16              | 125.64         |         |
| 2740.8    | 2582.3     | 29.63              | 133.7          |         |

Stratigraphic Information

|                               |                                |             |
|-------------------------------|--------------------------------|-------------|
| Depth to Top of Formation mMD | Depth to Top of Formation mTVD | Description |
| 2617                          | 2473                           | Ty Fm       |
| 2740                          | 2581.6                         | Vale Fm     |

Lithology Information

|                 |               |                  |                |                   |                                  |
|-----------------|---------------|------------------|----------------|-------------------|----------------------------------|
| Start Depth mMD | End Depth mMD | Start Depth mTVD | End Depth mTVD | Shows Description | Lithology Description            |
| 2610            | 2617          | 2466.8           | 2473           |                   | Claystones with sandstone layers |
| 2617            | 2740          | 2473             | 2581.6         |                   | Sandstones with claystone layers |
| 2740            | 2770          | 2581.6           | 2607.6         |                   | Limestone                        |