

Summary report

Wellbore: 15/9-F-4

Period: 2007-10-29 00:00 - 2007-10-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	23
Days Ahead/Behind (+/-):	13.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	2
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.53
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2770
Depth mTVD:	2607.6
Plug Back Depth mMD:	
Depth at formation strength mMD:	1363
Depth At Formation Strength mTVD:	1336.5
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

POOH from 2525 m taking gyro survey on every stand. LD BHA and drop gyro. Pulled wear bushing. RU for running 10 3/4" x 9 5/8" csg.

Summary of planned activities (24 Hours)

Continue RU for running 10 3/4" x 9 5/8" csg. MU and RIH with 10 3/4" x 9 5/8" csg.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	2770	drilling -- drill	ok	Drilled 12 1/4" section from 2768 m to 2770 m MD. Drilling parameters : Flow 3500 lpm / SPP 203 bar / 170 RPM / WOB 7 MT / Torque 15-20 kNm / ECD 1,43. Average RO P 1-4 m/hrs.
00:30	02:30	2768	drilling -- circulating conditioning	ok	Circulated 2 btms up at 2770 m MD, 3500 lpm / 200 bar / 170 rpm / 13-15 kNm to clean well. Took one roadmap measurement, 200 lpm and 60 rpm. Up weight 175 MT. Down weight 156 MT.
02:30	03:30	2768	drilling -- survey	ok	BO one std, RU and dropped gyro. Pumped down tool, 550 lpm / 7 bar / 15 rpm and landet off on totco ring on top off jar in BHA.
03:30	03:45	2768	drilling -- drill	ok	Flow checked well while rotating with 10 rpm. Sat tool face on drop gyro.
03:45	06:00	2525	drilling -- drill	ok	Pulled first 5 strnds wet from 2768 to 2550 m MD. No drag observed. Pumped 4,7 m3 1,65 sg slug at 880 lpm / 22 bar. Continued POOH to 2525 m MD. Gyro survey was performed on each stand.
06:00	12:15	1330	drilling -- drill	ok	POOH with 12 1/4" BHA from 2525 m to 1330 m MD. No overpull observed. No obstruction met pulling into 13 3/8" csg shoe. Performed gyro survey on each stand. Oriented string to confirm toolface every 300 m as instructed by Gyro data. Corrected ZMS interlock fault on aft PRS.
12:15	13:15	1330	drilling -- drill	ok	Function tested BOP while circulated through choke and kill lines at 13 3/8" csg shoe. Serviced TDS. Flow checked before POOH with 12 1/4" BHA in casing.
13:15	15:45	90	drilling -- drill	ok	POOH with 12 1/4" BHA from 1330 m to 90 m MD. Performed gyro survey on each stand. Oriented string to confirm toolface every 300 m as instructed by Gyro data.
15:45	22:00	0	drilling -- trip	ok	Removed auto-slips from rotary and inserted master bushings. LO 12 1/4" BHA from 90 m to surface.
22:00	00:00	139	drilling -- trip	ok	MU up wear bushing RT assembly and RIH with same from surface to 138 m. Tool landed off at 139.05 m. Jetted BOP and wellhead, 1650 lpm / 8 bar.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	1640.5		mud and bulk syst -- other	0	00:00	Cutting conveyer screws to skips on deck plugged. Not able to bring down viscosity on DCI. Problems with cuttings handling in general...

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
3	12.25 in	RSR616M-A12	M422	Reed-Hycalog	66.6	1360	1360			21.2	21.2	1410	66.6

Drilling Fluid

Sample Time	02:00	14:00
Sample Point	Active pit	Active pit
Sample Depth mMD	2770	2770
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		

Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	29	30
Yield point (Pa)	12	11.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2770		1.03	estimated