

Summary report

Wellbore: 15/9-F-4

Period: 2007-11-03 00:00 - 2007-11-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	28
Days Ahead/Behind (+/-):	13.8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.53
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2770
Depth mTVD:	2607.6
Plug Back Depth mMD:	
Depth at formation strength mMD:	1363
Depth At Formation Strength mTVD:	1336.5
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Tested RTTS to 180 bar/10 min from below and above. Displaced to SW above RTTS. Cleaned surface lines and C/K hoses. POOH. Jetted BOP. Drained riser. ND diverter and BOP. Installed claxton tool.

Summary of planned activities (24 Hours)

Stop to clean rig for 12 hours. Change wire on PRS. LD BOP surface riser joint.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	drilling -- casing	ok	POOH with wear bushing running string.
01:00	05:15	350	drilling -- other	ok	RIH with 7 stds of 5 1/2" DP. MU and RIH with 10 3/4" RTTS with storm valve on 5 1/2" DP to 350 m MD. Up weight 91 MT / Down weight 87 MT. Weight under RTTS is 10.2 MT (bouyant).
05:15	06:00	350	drilling -- other	ok	Resiprocated string and circulated with 100 lpm to clean setting area. Installed plug according to Halliburton procedure with element at 350 m MD. Lined up to test RTTS to 180 bar/10 min from below.
06:00	07:30	349	drilling -- other	ok	Tested RTTS packer to 180 bar / 10 min from below.
07:30	08:30	349	drilling -- other	ok	Released from RTTS with 22 turns to the left. PU from 349 m to 332 m and spaced out tool joint below LPR. Tested RTTS packer to 180 bar / 10 min from above against closed lower pipe ram.
08:30	09:30	348	drilling -- circulating conditioning	ok	RIH with RTTS running tool assembly from 332 m to 348 m MD. Circulated 1 x btms up, 2000 lpm / 11 bar.
09:30	12:00	348	drilling -- other	ok	Held pre-job meeting prior to displacing well to SW. Lined up and flushed surface lines and choke & kill hoses. Displaced well above RTTS to SW, 2000 lpm / 12 bar. Used 10 m3 baseoil as spacer.
12:00	13:15	0	drilling -- drill	ok	POOH with RTTS running tool assembly from 348 m.
13:15	14:00	0	drilling -- drill	ok	MU jetting sub and RIH to jet BOP, 2000 lpm / 9 bar / 10 rpm. POOH with jetting tool and LO same.
14:00	14:45	0	drilling -- drill	ok	Took time-out for safety to investigate doghouse being hit by unidentified projectile. Ascertain that dowel pin on dog collar sheared off and struck window at high speed.
14:45	16:30	0	drilling -- drill	ok	RIH to 28 m. MU side entry sub and TIW. Closed annular. Pumped air through choke line and displaced riser contents to trip tank. RD side entry sub and TIW. POOH from 28 m.
16:30	00:00	0	drilling -- bop/wellhead equipment	ok	Held tool box meeting prior to ND diverter. Removed elevators and RU for pulling diverter. Pulled diverter to rig floor. Removed and secured diverter housing on pipe set-back. ND and pulled slick joint.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2760.5		well control equ syst -- bop stack	0	00:00	If we had closed annular to test upper pipe ram when we attempted to test the MS seals, we had found that upper pipe ram was leaking and thus avoided an extra run with the BOP test plug.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	2770
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.4
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	

High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	29
Yield point (Pa)	11.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2770		1.03	estimated