

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-04 00:00 - 2008-02-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	31
Days Ahead/Behind (+/-):	12.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.53
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2770
Depth mTVD:	2607.6
Plug Back Depth mMD:	
Depth at formation strength mMD:	1363
Depth At Formation Strength mTVD:	1336.5
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Skidded cantilever from F-12 to F-4. Changed out one riser tension cylinder and pressure tested rig manifold.

Summary of planned activities (24 Hours)

Change out the two remaining riser tension cylinders. Nipple up HPDR BOP joint and BOP. Perform BOP test. Displace to OBM, retrieve RTTS.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
21:00	00:00	0	moving -- skid	ok	Prepared for skidding. Simultaneously pressure tested the rig manifold and changed out riser tension cylinder .

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2770		1.03	estimated