

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-06 00:00 - 2008-02-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	33
Days Ahead/Behind (+/-):	10.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.53
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2770
Depth mTVD:	2607.6
Plug Back Depth mMD:	
Depth at formation strength mMD:	1363
Depth At Formation Strength mTVD:	1336.5
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Performed BOP test as MC procedure, 20/345 bars 5/10min. Fault in middle pipe variable 3½" x 5½" rams pressure test. Changed out the ram rubber, attempted to pressure test rams. Transported production Co-flex support frame to X-mas tree deck, through Moon Pool.

Summary of planned activities (24 Hours)

Complete BOP pressure test. RIH, displace to OBM, retrieve RTTS. MU and RIH with 8 1/2" BHA.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	drilling -- bop/wellhead equipment	ok	Continued building scaffolding around the HP riser BOP joint in the Moon Pool.
00:15	01:30	0	drilling -- bop/wellhead equipment	ok	Released the Claxton tool. Removed master bushing, pulled the Claxton up to the Drill Floor. Installed the master bushing.
01:30	03:00	0	drilling -- bop/wellhead equipment	ok	Moved the BOP into well centre. Simultaneously prepared the diverter and slick jnt on the Drill Floor.
03:00	03:15	0	drilling -- bop/wellhead equipment	ok	Held tool box talk with new crew prior to continue nipping up the BOP and diverter.
03:15	06:00	0	drilling -- bop/wellhead equipment	ok	Position the BOP and commenced making up the tension cylinders to BOP.
06:00	07:00	0	drilling -- bop/wellhead equipment	ok	Made up BOP tension cylinders.
07:00	07:15	0	drilling -- bop/wellhead equipment	ok	Held tool box talk prior to remove the master bushing and installation of the overshot and landing the diverter.
07:15	11:00	0	drilling -- bop/wellhead equipment	ok	Removed the master bushing and installed the overshot and landed the diverter. Made up the NT2 connector. Meanwhile rigged down the diverter handling equipment.
11:00	13:45	139	drilling -- bop activities	ok	M/U BOP test cup assy. and RIH with same to 139 m.
13:45	14:30	139	drilling -- bop activities	ok	Held tool box talk prior to perform BOP test as MC procedure.
14:30	20:45	139	drilling -- bop activities	ok	Performed BOP test as MC procedure, 20/345 bars 5/10min.
20:45	22:45	139	drilling -- bop/wellhead equipment	ok	Torqued up slip joint. Fault of middle pipe variable 3½" x 5½" rams pressure test.
22:45	00:00	139	interruption -- repair	ok	Drained the riser. Opened middle variable 3½" x 5½" pipe rams and removed the rubbers.

Drilling Fluid

Sample Time	11:00
Sample Point	Reserve pit
Sample Depth mMD	-999.99
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.4
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	27
Yield point (Pa)	7
Filtration tests	

Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2770		1.03	estimated