

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-14 00:00 - 2008-02-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	39
Days Ahead/Behind (+/-):	13.6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	230
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3265
Depth mTVD:	2997
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Drilled 8 1/2" hole section from 3064 m to 3346 m MD.

Summary of planned activities (24 Hours)

Drill 8 1/2" hole section to prognosed TD at 3518 m MD. Circulate hole clean. POOH with 8 1/2" drilling BHA.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	3040	drilling -- drill	ok	Continued drilling from 3035m to 3040m. Drilling parameters: Flow 2225 lpm / SPP 220 bar / String RPM 180 / ROP 5-6.5 m/hr / WOB 4-6 MT / TQ 18 kNm / ECD 1.59 SG. Hydra started at 3040m.
01:00	06:00	3064	drilling -- drill	ok	Continued drilling from 3040m to 3064m. Drilling parameters: Flow 2225 lpm / SPP 220 bar / String RPM 180 / ROP 3-6.5 m/hr / WOB 4-6 MT / TQ 15-18 kNm / ECD 1.59 SG. Held pit drill.
06:00	07:30	3070	drilling -- drill	ok	Drilled 8 1/2" hole section from 3064 m to 3070 m MD. Drilling parameters : Flow 2200 lpm / SPP 220 bar / String RPM 180 / WOB 3-8 MT / Torque 11-22 kNm / ECD 1,59-1,60 sg. Controlled WOB and ROP due to stick slip tendencies. Observed drilling break at 3070 m MD.
07:30	08:00	3070	drilling -- drill	ok	Observed drilling break at 3070 m MD, ROP increased from 5 to 30 m/hr. Flowchecked well - ok - well static.
08:00	11:15	3095	drilling -- drill	ok	Continued drilling 8 1/2" hole section from 3070 m to 3095 m MD. Drilling parameters : Flow 2200 lpm / SPP 220 bar / String RPM 180 / WOB 3-8 MT / Torque 15-20 kNm / ECD 1,59-1,60 sg. Controlled WOB and ROP due to stick slip tendencies.
11:15	11:45	3095	drilling -- drill	ok	Observed drilling break at 3095 m MD, ROP increased from 5 to 35 m/hr. Flowchecked well - ok - well static.
11:45	12:45	3103	drilling -- drill	ok	Continued drilling 8 1/2" section from 3095 to 3103 m MD. Drilling parameters : Flow 2200 lpm / SPP 222 bar / String RPM 180 / WOB 4-8 MT / Torque 16-24 kNm / ECD 1,60 sg.
12:45	13:00	3103	drilling -- drill	ok	Performed SCR's.
13:00	00:00	3265	drilling -- drill	ok	Continued drilling 8 1/2" hole section from 3103 m to 3265 m MD. Added LCM materials to mud prior to entering reservoir. Drilling parameters : Flow 2200 lpm / SPP 220-231 bar / String RPM 180 / WOB 3-8 MT / Torque 11-20 kNm / ECD 1,61-1,62 sg. ROP 10-30 m/hrs. Observed top of Hugin reservoir on logs 3250 m MD / 2987 m TVD. Max gas at top reservoir lag depth 5 %.
					Performed pit drill at 16:25 hrs. Good response from loggers and driller.

Drilling Fluid

Sample Time	04:00	15:00	22:00
Sample Point	Flowline	Active pit	Flowline
Sample Depth mMD	3058	3103	3231
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.4	1.45	1.45
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	32	32	31
Yield point (Pa)	7.5	10.5	13
Filtration tests			
Pm filtrate ()			

Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
3081.3	2865.7	37.88	189.79	
3121.8	2896.9	40.87	183.49	
3162.8	2927.3	43.81	186.06	
3203.5	2955.9	46.88	187.49	
3244.1	2982.7	50.42	190.19	
3284.8	3008	52.56	193.1	
3325.1	3031.9	54.85	195.14	

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
3190	2947	Heather Fm
3250	2987	Hugin Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth TVD	End Depth TVD	Shows Description	Lithology Description
3050	3100				Marl
3100	3200				Claystone
3200	3250				Siltstone and Sandstone
3250	3360				Sandstone with Siltstone and Limestone stringers

Gas Reading Information

Time	Class	Depth to Top mMD	Depth to Bottom MD	Depth to Top mTVD	Depth to Bottom TVD	Highest Gas (%)	Lowest Gas ()	C1 (ppm)	C2 (ppm)	C3 (ppm)	IC4 (ppm)	IC5 (ppm)
00:00	drilling gas peak	3255		2990.6		6.21		49168	3240	1556	327	62
00:00	drilling gas peak	3279		3004.9		5.47		41399	3767	1868	322	79
00:00	drilling gas peak	3287		3009.6		6.31		49924	4511	2243	385	95
00:00	drilling gas peak	3299		3016.6		7.36		59065	4019	1932	399	88