

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-19 00:00 - 2008-02-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	44
Days Ahead/Behind (+/-):	12.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Rigged up for cut and thread fishing. Made up x-over, threaded wire and picked up first singel. Made up fishing grapple and drain sub. Had to re-arrange WL sheaves due to unfavourable angle on wire. Ran in to 268 m MD with 5 1/2" DP singles over 7/48 cable according to cut and thread procedure.

Summary of planned activities (24 Hours)

Run 5 1/2" DP singles over 7/48 cable to +/- 500 m MD. Install side entry sub. Trip in to fishing depth at 3245 m MD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	3245	formation evaluation -- log	ok	Performed MDT sampling at 3245 m MD. Observed 170 bar diff pressure over probe. Filled 2 ea 450 cc bottles with formation fluid. Contamination ~13%. Total volume pumped ~30 litres.
02:30	03:00	3245	interruption -- fish	ok	Worked WL up and down in attempt to get free - negativ. Ran probe out/in and re-attempted freeing WL - negative. Slacked off WL to 3000 lbs tension => depth on mechanical counter 3245 m MD.
03:00	03:15	3245	interruption -- fish	ok	Held pre-job meeting prior to rigging up for cut and thread fishing.
03:15	06:00	3245	interruption -- fish	ok	Put 7200 lbs tension on WL. Fitted T-clamp on 7/48 cable and slacked off WL. Cut 7/48 cable with 5-6 m loose end and fitted spear on same. Fitted spearhead overshot and 2 x fishing weights to winch side of wireline. Removed sheave wheel from TDS. Removed sheave wheel from aft samson post.
06:00	08:45	0	interruption -- fish	ok	Rigged up for cut and thread fishing. Suspended upper sheave in dedicated sling in derrick. Suspended lower sheave in V-door above HTS, secured same with slings.
08:45	09:15	0	interruption -- fish	ok	Held toolbox talk prior to performing cut and thread.
09:15	10:00	0	interruption -- fish	ok	Picked up singel and made up x-over. Laid out single.
10:00	11:15	0	interruption -- fish	ok	Held toolbox talk prior to inserting PS-30 automatic slips.
11:15	13:30	0	interruption -- fish	ok	Rigged up and changed to PS-30 automatic slips. Slacked off wire and hung off in slips with T-bar.
13:30	14:00	0	interruption -- fish	ok	Pull tested T-bar. Performed toolbox talk for continuation of operations.
14:00	14:45	0	interruption -- fish	ok	Re-set grip on T-bar in order to get more slack on wire and be able to lay grapple/drain sub on the drillfloor. Ran WL up/down to test counter balance weights on wire - ok. Threaded first joint.
14:45	16:15	13	interruption -- fish	ok	Picked up first joint. Made up grapple and drain sub. RIH with 5 1/2" DP single.
16:15	19:00	13	interruption -- fish	ok	Observed damage on cable due to unfavorable angel when spinning in the drilpipe, wire partly cut through. Suspended WL in C-plate and cut off damaged wire. Fitted spearhead and fishing weights on winch side of wireline.
19:00	00:00	13	interruption -- fish	ok	Rigged down upper sheave. Attached upper sheave in crown block. Removed 5" weco coupling and blind cap on top of TDS. Put on weco nut acting as wear bushing. Threaded WL through topdrive.

Drilling Fluid

Sample Time	22:45
Sample Point	Reserve pit
Sample Depth mMD	3510
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.45
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	

Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	29
Yield point (Pa)	7.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated