

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-20 00:00 - 2008-02-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	45
Days Ahead/Behind (+/-):	12
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Ran 5 1/2" DP singles over 7/48 wireline from 268 m to 1438 m MD. Laid out singles on pipedeck as required.

Summary of planned activities (24 Hours)

Run 5 1/2" singles over 7/48 wireline from 1438 m to ~2700 m MD. Install sidentry sub and build cable heads.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	268	interruption -- fish	ok	Ran 5 1/2" DP singles over 7/48 wireline from 13 m to 268 m MD according to cut and thread procedure.
06:00	15:15	780	interruption -- fish	ok	Ran 5 1/2" DP singles over 7/48 wireline from 268 m to 780 m MD according to cut and thread procedure. Laid out singles #26 and #28 due to stuck protectors.
15:15	19:00	780	interruption -- fish	ok	Laid out 5 1/2" DP singles on pipedeck. Measured and drifted joints. Simultaneoulsy re-arranged stands in derrick.
19:00	19:30	780	interruption -- fish	ok	Held toolbox talk prior to continuing cut and thread.
19:30	00:00	1090	interruption -- fish	ok	Continued running 5 1/2" DP singles over 7/48 wireline from 780 m to 1090 m MD according to cut and thread procedure. Checked wireline and TDS top in coupling for wear every 25 joints.

Drilling Fluid

Sample Time	22:45
Sample Point	Reserve pit
Sample Depth mMD	3510
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.45
Funnel Visc (s)	-999.99
Mf (°)	
Pm (°)	
Pm filtrate (°)	
Chloride (°)	
Calcium (°)	
Magnesium (°)	
Ph	
Excess Lime (°)	
Solids	
Sand (°)	
Water (°)	
Oil (°)	
Solids (°)	
Corrected solids (°)	
High gravity solids (°)	
Low gravity solids (°)	
Viscometer tests	
Plastic visc. (mPa.s)	29
Yield point (Pa)	7.5
Filtration tests	
Pm filtrate (°)	
Filtrate Lthp (°)	
Filtrate Hthp (°)	
Cake thickn API (°)	
Cake thickn HPHT (°)	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
------	-----------	-----------	------------------------	---------

00:00	3195		1.28	estimated
-------	------	--	------	-----------