

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-21 00:00 - 2008-02-22 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	46
Days Ahead/Behind (+/-):	11.2
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Laid out 5 1/2" singels on pipedeck. Ran 5 1/2" singels over 7/48 wireline from 1438 m MD to 2595 m MD.

Summary of planned activities (24 Hours)

Install side entry sub. Change saver sub n TDS. Build rope sockets and torpedo. Re-arrange sheaves and wireline. RIH on 5" drillpipe and engage fish at 3218 m MD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:15	1438	interruption -- fish	ok	Ran 5 1/2" DP singels over 7/48 wireline from 1090 m to 1438 m MD according to cut and thread procedure.
04:15	06:00	1438	interruption -- fish	ok	Laid out 5 1/2" DP singels on pipedeck. Measured and drifted joints. Moved weight bars on winch side of wiereline in order to move stress points. Checked rope socket - ok.
06:00	10:30	1438	interruption -- fish	ok	Laid out 5 1/2" singels on pipedeck. Cleaned and checked threads. Measured and drifted joints.
10:30	10:45	1438	interruption -- fish	ok	Held toolbox talk prior to continuing cut and thread operation.
10:45	11:45	1500	interruption -- fish	ok	Ran 5 1/2" singels over 7/48 wireline from 1438 m to 1500 m MD.
11:45	12:45	1500	interruption -- fish	ok	Wireline caught up behind AFT PRS arm. Removed wire and checked for damage - ok.
12:45	14:15	1640	interruption -- fish	ok	Continued running 5 1/2" singels over 7/48 wireline from 1500 m to 1640 m MD.
14:15	15:45	1640	interruption -- fish	ok	Cut back winch side of wireline. Re-built rope socket and fitted spearhead and new weights.
15:45	18:00	1750	interruption -- fish	ok	Continued running 5 1/2" singels over 7/48 wireline from 1640 m to 1750 m MD. Observed hydraulic leakage from TDS.
18:00	18:30	1750	interruption -- other	ok	Repaired hydraulic leakage on TDS.
18:30	21:15	1850	interruption -- fish	ok	Continued running 5 1/2" singels over 7/48 wireline from 1750 m to planned side entry sub depth of 1850 m MD.
21:15	22:30	1850	interruption -- fish	ok	Held toolbox talk for installing side entry sub. Assessed weather conditions and forecast. High winds > 40 knots and unfavorable forecast. Not able to perform riding belt operations required to re-position upper sheave wheel. Decided to continue running 5 1/2" DP singels over wireline to shoe depth.
22:30	00:00	1989	interruption -- fish	ok	Continued running 5 1/2" singels over 7/48 wireline from 1750 m to 1989 m MD.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	1750		hoisting equ -- to p drive	0	00:00	When tripping in with pipe during the cut and thread fishing job, an hydraulic leakage from the TDS was observed. The leakage originated from an hydraulic hose. Halted operation and repaired leakage. Downtime 0,5 hrs.

Drilling Fluid

Sample Time	22:45
Sample Point	Reserve pit
Sample Depth mMD	3510
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.45
Funnel Visc (s)	-999.99
Mf (°)	
Pm (°)	
Pm filtrate (°)	
Chloride (°)	
Calcium (°)	
Magnesium (°)	
Ph	
Excess Lime (°)	
Solids	
Sand (°)	

Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	29
Yield point (Pa)	7.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated