

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-22 00:00 - 2008-02-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	47
Days Ahead/Behind (+/-):	10.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Ran 5 1/2" singles to 2704 m MD. Re-arranged WL. Installed 5 1/2" x 5" x-over. Fitted wire in sideentry sub. Built WL torpedo. Waited on weather. Rigged down WL sheave in crown block.

Summary of planned activities (24 Hours)

Move upper sheave wheel. RIH with 5" DP and 7/48 cable. Latch fish and 3218 m MD. POOH with 5" DP and 7/48 cable to shoe depth at 2761 m MD. Disconnect cable head and spool in cable.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	2595	interruption -- fish	ok	Ran 5 1/2" singles over 7/48 wireline from 1989 m to 2595 m MD. Winds 35- 40 knots.
06:00	07:30	2704	interruption -- fish	ok	Ran 5 1/2" singles over 7/48 wireline from 2595 m to 2704 m MD.
07:30	07:45	2704	interruption -- fish	ok	Held toolbox talk prior to rigging TDS work platform.
07:45	08:00	2704	interruption -- fish	ok	Lowered and positioned TDS work platform.
08:00	08:30	2704	interruption -- fish	ok	Pulled wireline through TDS and secured same. Installed 5" weco blind plug in TDS top-in coupling.
08:30	08:45	2704	interruption -- fish	ok	Retracted and secured TDS work platform.
08:45	09:15	2704	interruption -- fish	ok	Performed derrick inspection due to period of high winds.
09:15	10:00	2704	interruption -- fish	ok	Pressure tested TDS 5" weco blind plug and K5 manifold valve 5/10 min 20/345 bar. Re-routed wireline over TDS.
10:00	10:15	2704	interruption -- fish	ok	Made up 4 m 5" pup joint to 5" x 5 1/2" x-over, threaded wireline through same.
10:15	10:45	2704	interruption -- fish	ok	Changed to 5" inserts in elevator. Picked up 5" pup/x-over and made up same to string.
10:45	11:00	2704	interruption -- fish	ok	Held toolbox talk prior to removeing PS-30 automatic slips.
11:00	11:30	2707	interruption -- fish	ok	Removed PS-30 automatic slips, dressed same for 5" DP and re-installed in rotary. Ran in on 5" DP to 2707 m MD.
11:30	12:00	2707	interruption -- fish	ok	Took 9000 lbs tension on WL. Fitted T-bar to wireline and hung off on 5" DP.
12:00	19:00	2707	interruption -- fish	ok	Fitted WL in sideentry sub. Cut WL and built rope sockets on winch and well ends according to Schlumberger procedure. Built WL torpedo. Changed from 5 1/2" to 5" saver sub on TDS.
19:00	00:00	2707	interruption -- waiting on weather	ok	Waited on weather. Winds 60-70 knots. Meanwhile : -Inspected and greased PDM, HTS, IR, PS-21 and DP elevators -Inspected TDS torque wrench -Repaired trip tank pump -Installed drag chain guide on AFT PRS -Pressure tested standpipe and kill manifolds

Drilling Fluid

Sample Time	22:45
Sample Point	Reserve pit
Sample Depth mMD	3510
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.45
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	29
Yield point (Pa)	7.5

Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated