

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-23 00:00 - 2008-02-24 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	48
Days Ahead/Behind (+/-):	9.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Moved WL sheave wheel. Made up side entry sub. Halted operation for ESD testing. Tested upper/lower IBOP. RIH to shoe and circulated bottoms up - observed gas peaking at 7%. RIH and caught fish at 3221 m MD. POOH 3161 m MD and spooled torpedo onto WL drum.

Summary of planned activities (24 Hours)

POOH with fish to shoe depth at 2700 m MD. Remove side entry sub, release electrical weakpoint and spool in 7/48 cable inside DP. Rig down WL equipment. POOH with fish on 5 1/2" DP. Lay down wireline toolstring. Run test plug and test drilling BOP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:15	2707	interruption -- waiting on weather	ok	Waited on weather. Winds 50-60 knots. Meanwhile : -Installed drag chain guide on AFT PRS -Pressure tested standpipe and kill manifolds
04:15	05:15	2707	interruption -- fish	ok	Wind down to 45 knots. Performed derrick inspection after period of high winds. Assessed rigging alternatives for removal of upper sheave wheel in crown block.
05:15	05:30	2707	interruption -- fish	ok	Held toolbox talk prior to removing upper sheave wheel.
05:30	06:00	2707	interruption -- fish	ok	Barriered off drillfloor for aloft work. Brought rigging equipment to derrick. Rigged down upper sheave wheel.
06:00	08:15	2707	interruption -- fish	ok	Rigged down WL sheave wheel from crown block. Lowered sheave wheel to drillfloor. Re-made torpedo due to tangled wires in derrick. Powered up WL. Cleared and tidied drillfloor.
08:15	08:30	2707	interruption -- fish	ok	Held toolbox talk for repositioning WL sheave.
08:30	09:30	2707	interruption -- fish	ok	Repositioned WL sheave in derrick. Attached wireline over sheave.
09:30	09:45	2707	interruption -- fish	ok	Held toolbox talk prior to making up side entry sub.
09:45	10:30	2707	interruption -- fish	ok	Made up side entry sub to toolstring according to Schlumberger instructions.
10:30	10:45	2707	interruption -- fish	ok	Held toolbox talk prior to testing IBOPs on TDS.
10:45	11:45	2707	interruption -- fish	ok	Rigged up swage with 1502 weco to TDS. Hooked up cement hose. Stopped for ESD test.
11:45	15:00	2707	interruption -- other	ok	Halted operation for ongoing ESD test. Meanwhile : -Cleaned and tidied drillfloor and shaker areas -Changed die holders and dies on TDS torque wrench -Continued installation of dragchain guide on AFT PRS
15:00	16:00	2707	interruption -- fish	ok	Pressure tested upper/lower IBOP to 30/345 bar 5 /10 min. Meanwhile continued ESD testing.
16:00	16:30	2707	interruption -- fish	ok	Picked up stand of 5" DP and made up to side entry sub. Inserted rubber seals in side entry sub. Clamped 7/48 cable in side entry sub cut out.
16:30	16:45	2750	interruption -- fish	ok	RIH with 5" DP from 2707 to 2750 m MD, held wireline tension constant at ~7000 lbs.
16:45	20:00	2750	interruption -- fish	ok	Broke circulation at 9 5/8" shoe and stepped up rate to 700 lpm as limited by erosion figures for side entry sub. Circulated bottoms up. Standpipe pressure rose from 10 bar to 30 bar throughout circulation. Mud weight out 1,39 sg rising to 1,43 sg towards the end. Mud weight in 1,45 sg. Gas peaked at 7% and levelled out on 0,3% towards end of circulation.
20:00	21:00	2750	interruption -- fish	ok	Held toolbox talk prior to running into open hole. Meanwhile flowchecked well and allowed well to equalize due to pipe/annulus imbalance.
21:00	00:00	2996	interruption -- fish	ok	RIH with 5" DP from 2750 m to 2996 m MD, held wireline tension constant at ~7000 lbs. Made up TDS to each stand to limit backflow. At 2835 m MD, got indications on downhole tension that WL and fish were free, attempted to pull fish free with 12000 lbs WL tension - negative - WL still stuck.

Drilling Fluid

Sample Time	20:00	22:45
Sample Point	Active pit	Reserve pit
Sample Depth mMD	3510	3510
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.45	1.45
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		

Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	28	29
Yield point (Pa)	12	7.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated