

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-24 00:00 - 2008-02-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	49
Days Ahead/Behind (+/-):	9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

POOH with fish to 9 5/8" shoe depth at 3750 m MD. Broke out side entry sub. Retrieved WL inside DP. POOH with 5 1/2" DP from 9 5/8" shoe to surface. Laid down MDT toolstring. RIH with jet sub and BOP test plug, washed across subsea wellhead and installed test plug at 140 m MD. Tested 18 3/4" drilling BOP.

Summary of planned activities (24 Hours)

Test BOP. Rig up for running TLC. Make up logging tools. Run 700 m 5" DP. Run 5 1/2" DP to shoe depth at 2700 m MD. Condition mud. Pump and latch wet connector. Install side entry sub. RIH on 5" DP and perform MDT logging program.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	3202	interruption -- fish	ok	RIH with 5" DP from 2996 m to 3202 m MD, held wireline tension contant at ~7000 lbs. Made up TDS to each stand to limit backflow. Hole conditons good - no significant drag observed.
02:00	02:15	3202	interruption -- fish	ok	Broke circulation and cleaned grapple pumping 300 strokes at 1000 lpm. Observed imbalance pipe/annulus when stopped pumping - SPP 5 bar. Good corrspondance with dow rhole pressure of 430 bar read from log and 1,47 sg mudweight in annulus.
02:15	02:45	3202	interruption -- fish	ok	RIH with 5" DP from 3202 m MD and caught fish at 3221 m MD. Set down ~5 MT on fish and observed indication of succesful catch on surface and downhole WL tension.
02:45	03:00	3192	interruption -- fish	ok	Picked up 10 m while allowing wireline to slack off - observed surface and downhole WL tension decreasing.
03:00	06:00	3167	interruption -- fish	ok	Pulled 5" DP while feeding torpedo through upper and lower sheaves. Had to dismantle wire guides on lower sheave for torpedo to pass. Fitted T-bar and hung off wire in rotary. Slacked off wire and removed from depth counters on WL unit. Spooled torpedo onto WL drum and inserted WL back in depth counters.
06:00	09:00	2710	interruption -- fish	ok	POOH wet with 5" DP from 3167 m to 2710 m MD. Maintained ~5000 lbs tension in wireline while spooling in.
09:00	09:45	2710	interruption -- fish	ok	Flowchecked well - well static - ok. Removed snatch block from wireline.
09:45	10:30	2710	interruption -- fish	ok	Pumped 5 m3 1,65 sg slug at 700 lpm and chased to drillfloor.
10:30	11:45	2710	interruption -- fish	ok	Released electrical weakpoint. Powered down logging unit.
11:45	14:45	2710	interruption -- fish	ok	POOH with WL inside 5 1/2" DP from 2710 m MD to surface.
14:45	15:30	2707	interruption -- fish	ok	Broke out side entry sub and laid down same. Cut loose WL from side entry sub. Rigged down lower sheave and secured upper sheave above V-door.
15:30	15:45	2707	interruption -- fish	ok	Held toolbox talk prior to changing handling equipment.
15:45	16:00	2707	interruption -- fish	ok	Changed slips segments. Re-activated guides in PS-30 automatic slips.
16:00	16:30	2703	interruption -- fish	ok	Broke out and and laid down 5" x 5 1/2" x-over with 5" pup joint.
16:30	20:15	0	interruption -- fish	ok	POOH with 5 1/2" DP from 2703 m MD to surface.
20:15	22:15	0	interruption -- fish	ok	Installed C-plate in rotary and hung off MDT toolstring. Broke off tool socket sitting in grapple. Parted and pulled toolstring sections using tugger. Broke off grapple and circulatio n sub and set back last stand of 5 1/2" DP.
22:15	22:30	0	drilling -- bop/wellhead equipment	ok	Held toolbox talk prior to picking up jet sub and BOP test plug.
22:30	00:00	160	drilling -- bop/wellhead equipment	ok	Cleared and tidied drillfloor. Picked up and made up jet sub. RIH on 5" DP from surface to 160 m MD.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2707		miscellaneous equ syst -- other	0	00:00	Halted operation due to ongoing ESD test.

Drilling Fluid

Sample Time	11:00
Sample Point	Active pit
Sample Depth mMD	3510
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.46
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	

Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	28
Yield point (Pa)	12
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated