

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-25 00:00 - 2008-02-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	50
Days Ahead/Behind (+/-):	8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Tested 18 3/4" drilling BOP. POOH with test plug and jet sub. Ran MDT toolstring on DP to 2750 m MD. Circulated 2 bottoms up to condition mud. Rigged up for WL. Ran locomotive and made up side entry sub.

Summary of planned activities (24 Hours)

Latch locomotive in MDT toolstring. RIH to sampling depth and perform pressure point sampling and fluid sampling. POOH to 9 5/8" shoe depth, retrieve wireline and lay down side entry sub.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	160	drilling -- bop/wellhead equipment	ok	Washed accross subsea wellhead with jet sub 4 times pumping at 3000 lpm.
01:15	03:00	300	drilling -- bop/wellhead equipment	ok	Made up test plug and RIH with same on 5" DP. Landed test plug in subsea wellhead/wearbushing at 140 m MD. Flushed lines from cement unit and verified line up.
03:00	06:00	300	drilling -- bop activities	ok	Tested 18 3/4" surface BOP against tests plug in subsea wellhead, 20/345 bar 5/10 min.
06:00	11:00	300	drilling -- bop activities	ok	Tested 18 3/4" surface BOP against test plug in subsea wellhead, 20/345 bar 5 /10 min. Meanwhile : -Serviced TDS -Removed 7/48 WL sheaves from derrick -Changed elevators -Cleaned and maintained drillfloor equipment
11:00	11:45	160	drilling -- bop/wellhead equipment	ok	POOH with 5 1/2" DP from 300 m to 160 m MD. Broke out and laid down test plug.
11:45	12:00	0	drilling -- bop/wellhead equipment	ok	POOH with 5" DP from 160 m MD to surface. Broke out and laid down jet sub.
12:00	13:30	0	formation evaluation -- log	ok	Cleaned and tidied drillfloor prior to bringing in logging tools.
13:30	13:45	0	formation evaluation -- log	ok	Held toolbox talk prior to running MDT toolstring.
13:45	14:30	41	formation evaluation -- log	ok	Ran MDT toolstring in sections to 41 m MD using C-plate and tugger according to Schlumberger instructions.
14:30	14:45	41	formation evaluation -- log	ok	Changed dies in IR. Made up AH-3 1/2" x 4 1/2" IF x-over to 5" DP stand. Made up x-over to MDT logging string.
14:45	15:15	41	formation evaluation -- log	ok	Connected locomotive to docking head. Schlumberger tetsed MDT toolstring. Disconnected locomotive.
15:15	15:30	41	formation evaluation -- log	ok	Held toolbox talk prior to RIH with MDT toolstring on 5" DP.
15:30	16:00	200	formation evaluation -- log	ok	RIH with MDT toolstring on 5" DP from 41 m to 200 m MD. Max running speed 2 min/stand.
16:00	16:30	200	formation evaluation -- log	ok	Removed master bushing and inserted PS-30 automatic slips in rotary.
16:30	17:45	734	formation evaluation -- log	ok	RIH with MDT toolstring on 5" DP from 200 m to 734 m MD. Max running speed 2 min/stand.
17:45	18:00	734	formation evaluation -- log	ok	Broke circulation and brought pumps up to 1800 lpm for 5 mins.
18:00	19:00	734	formation evaluation -- log	ok	Installed 5" x 5 1/2" x-over. Changed to 5 1/2" handling equipment.
19:00	00:00	2267	formation evaluation -- log	ok	RIH with MDT toolstring from 734 m to 2267 m MD on 5 1/2" DP. Max running speed 2 min/stand. Circulated 500 lpm / 3 mins every 500 m.

Drilling Fluid

Sample Time	11:00
Sample Point	Active pit
Sample Depth mMD	3510
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.44
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	

Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	28
Yield point (Pa)	12
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated

Gas Reading Information

Time	Class	Depth to Top mMD	Depth to Bottom MD	Depth to Top mTVD	Depth to Bottom TVD	Highest Gas (%)	Lowest Gas ()	C1 (ppm)	C2 (ppm)	C3 (ppm)	IC4 (ppm)	IC5 (ppm)
00:00	trip gas	2750		2590		6.6		54426	2375	672	261	149