

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-26 00:00 - 2008-02-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	51
Days Ahead/Behind (+/-):	7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Pumped locomotive down DP and latched same in docking head at 2759 m MD. Tested MDT tool - ok. RIH into open hole on 5" DP while pumping. Obtained pressure point samples in Hugin Fm running in hole. Took station on 3417,5 m MD and obtained 2 ea 450 cc fluid samples. Correlated and took station at 3412,5 m MD and started sampling. Got tool failure. Decided to POOH with MDT toolstring. POOH with MDT toolstring to 3244 m MD.

Summary of planned activities (24 Hours)

POOH with MDT toolstring to shoe depth at 2750 m MD. Retrieve locomotive and cable and troubleshoot same. Circulate bottoms up to bring down gas levels. POOH with MDT toolstring on DP and prepare for 4th MDT run on TLC.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	2751	formation evaluation -- log	ok	RIH with MDT toolstring from 2267 m to 2751 m MD on 5 1/2" DP. Max running speed 2 min/stand. Circulated 500 lpm / 3 mins every 500 m.
02:00	02:30	2755	formation evaluation -- log	ok	Installed and made up 5 1/2" x 5" x-over and 5" pup joint for circulation.
02:30	04:15	2755	formation evaluation -- log	ok	Circulated 2 x bottoms up pumping at 2000 lpm / SPP 93 bar. Gas peaked at 6,6% on 1st bottom up and levelled out on 0,2% after 2nd bottom up. MW in/out 1,44/1,44 sg. Tested rheology and found mud to be in good condition.
04:15	06:00	2755	formation evaluation -- log	ok	Rigged upper and lower sheave wheels. Deactivated guides in PS-30 automatic slips. Lifted side entry sub with tugger and put locomotive into pipe. Spooled out approx 100 m on WL. Stabbed on side entry sub and lowered upper sheave wheel to centre position.
06:00	10:00	2759	formation evaluation -- log	ok	Made up side entry sub. Made up 5" stand for pumping down locomotive. Pumped down locomotive while spooling out wireline. Pump rate 420-510 lpm / SPP 15-18 bar.
10:00	10:15	2759	formation evaluation -- log	ok	Increased pump rate to 1000 lpm / SPP 37 bar before latching locomotive in docking head. Observed 7 bar pressure increase when docking.
10:15	10:30	2759	formation evaluation -- log	ok	Powered up logging tools. Schlumberger tested MDT toolstring.
10:30	11:00	2759	formation evaluation -- log	ok	Clamped 7/46 cable in side entry cut out. Tested cable docking by applying 3500 lbs overpull on wireline for 5 mins - ok.
11:00	11:30	2759	formation evaluation -- log	ok	Held toolbox talk prior to RIH with MDT toolstring on 5" DP / 7/46 cable. Went through well control contingencies. Function tested hydraulic wireline cutter - ok.
11:30	20:15	3421	formation evaluation -- log	ok	RIH with 5" DP and 7/46 cable. Pumped 650 lpm when moving string downwards. Performed pressure point sampling in Hugin formation from 3252 m to 3412 m MD according to instructions from geologist. Hole condition good - no significant drag observed.
20:15	00:00	3417.5	formation evaluation -- log	ok	Correlated and took station at 3417,5 for fluid sampling. Performed fluid sampling. Lined up to trip tank and monitored well continuously while performing sampling.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3510
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.44
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	28
Yield point (Pa)	12
Filtration tests	

Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated
00:00	3417.5		1.08	measured