

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-28 00:00 - 2008-02-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	53
Days Ahead/Behind (+/-):	5.6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Installed HTS roller section. Removed WL sheave in derrick. Drifted pipe on setback. RU 7" liner running equipment. Ran 844 m of 7" liner. MU liner hanger. RU 5 1/2" DP handling equipment. Started PU and RIH with 7" liner hanger on 5 1/2" DP.

Summary of planned activities (24 Hours)

RIH with 7" liner on 5 1/2" DP from 860 m to 3508 m MD. PU and install cement head. Circulate. Set liner hanger. Circulate and cement 7" liner. Set liner hanger packer. Circulate out excess cement. Release running tool. Circulate. POOH while laying down singles.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:45	0	formation evaluation -- log	ok	Changed from 5" to 5 1/2" saver sub in TDS. Changed die holders and dies in TDS torque wrench. Pulled 5" stand and racked back. Broke and laid down 5" pup, 5" x 5 1/2" x-over and AH-3 1/2" x 4 1/2" IF x-over. Meanwhile packed and disconnected MDT and WL containers for backload/removal.
03:45	06:00	0	formation evaluation -- log	ok	Cleared and tidied drillfloor. Brought casing running equipment to V-door. Removed PS-30 automatic slips. Installed Odfjell FMS in rotary. Positioned Odfjell casing tong on rails in front of IR. Prepared for rigging down WL sheave.
06:00	07:00	0	formation evaluation -- log	ok	RD WL sheave and installed HTS roller section. Drifted pipe on setback.
07:00	09:30	0	drilling -- casing	ok	Held tool box talk for RU to run 7" liner. Moved HTS rollers to aft end of cantiliver. Changed inserts in elevator and RU Odfjell csg tong.
09:30	12:30	40	drilling -- casing	ok	Held tool box talk prior to running 7" liner. MU and RIH with shoe track and landing collar. Checked shoe and float collar for flow-through. Thread locked first 4 connections.
12:30	18:15	289	drilling -- casing	ok	RIH with 7" liner from 40 m to 289 m MD, filling every 5th joint. Max running speed was 5 joints/hr
18:15	00:00	734	drilling -- casing	ok	Installed pip-tag 0.34 m below top of collar on 1.92 m pup-joint in RA assembly. Estimated RA depth is 3216.17 m, but final depth will be given when 7" liner is set.
					RIH with 7" liner from 289 m to 734 m MD, filling every 5th joint. Max running speed was 9 joints/hr.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3510
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.45
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	28
Yield point (Pa)	12
Filtration tests	
Pm filtrate (I)	
Filtrate Lthp (I)	
Filtrate Hthp (I)	
Cake thicken API (I)	

Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated
00:00	3417.5		1.08	measured