

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-02 00:00 - 2008-03-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	56
Days Ahead/Behind (+/-):	3.2
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3510
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

LO stds of 5 1/2" DP 24.7 lbs/ft in singles while waiting for fishing tools to arrive from town. Found that pack-off on spear assembly was wrong size. Waited on helicopter to get the correct size pack-off. RIH with spear assembly on 5 1/2" DP from 11 m to 693 m MD.

Summary of planned activities (24 Hours)

RIH with spear assembly on 5 1/2" DP from 693 m to 2450 m. Circulate with 500 lpm. Engage spear. PU 7" liner and pull free. POOH.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	309	drilling -- trip	ok	LO 5 1/2" DP 24.7 lbs/ft in singles from 720 m to 309 m.
06:00	07:00	0	drilling -- trip	ok	LO 5 1/2" DP 24.7 lbs/ft in singles from 309 m to OOH.
07:00	07:30	0	drilling -- trip	ok	Held time-out for safety with day crew. Inspected derrick in daylight due to yesterdays dropped object.
07:30	09:00	444	drilling -- trip	ok	RIH with 5 1/2" DP 24.7 lbs/ft to 444 m.
09:00	10:45	0	drilling -- trip	ok	LO 10 stds of 5 1/2" DP 24.7 lbs/ft in singles.
10:45	16:00	0	interruption -- maintenance	ok	Had tool box talk with drill crew. Performd cut and slip of drill line.
16:00	19:45	0	drilling -- trip	ok	Continued to LO stds of 5 1/2" DP 24.7 lbs/ft in singles.
19:45	20:30	0	drilling -- casing	ok	Changed to 3 1/2" handling equipment and installed master bushings to be able to MU spear assembly. Found that pack-off on spear assembly was wrong size. Discussed further action.
20:30	21:00	0	drilling -- casing	ok	Changed back to 5 1/2" handling equipment. Made arrangement with town to mobilize the correct size pack-off with helicopter.
21:00	22:15	0	drilling -- trip	ok	Continued to LO stds of 5 1/2" DP 24.7 lbs/ft in singles.
22:15	23:00	0	drilling -- casing	ok	Changed to 3 1/2" handling equipment and installed master bushings to be able to MU spear assembly.
23:00	00:00	0	drilling -- casing	ok	Held tool box talk prior to picking up spear. MU spear assembly according to Weatherford's instructions.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3510
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.45
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	28
Yield point (Pa)	12
Filtration tests	
Pm filtrate (I)	
Filtrate Lthp (I)	
Filtrate Hthp (I)	
Cake thickn API (I)	
Cake thickn HPHT (I)	

Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated
00:00	3417.5		1.08	measured