

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-03 00:00 - 2008-03-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	57
Days Ahead/Behind (+/-):	2.2
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

RIH with spear assembly on 5 1/2" DP from 693 m to 2466 m. Circulated 175 m3 at 2000 lpm / 90 bar. Repaired PRS drag chain. Washed down with 490 lpm / 18.4 bar and had pressure increase to 45 bar when sliding into 7" liner at 2562 m MD. Engaged spear. Circulated 265 lpm / 32 bar. PU 7" liner and pulled free. Pumped OOH with 265 lpm / 32 bar with 7" liner on 5 1/2" DP from 3122 m to 2755 m MD. Circulated btms up at shoe. POOH with 7" liner on 5 1/2" DP from 2755 m to 2716 m MD

Summary of planned activities (24 Hours)

POOH with 7" liner on 5 1/2" DP from 2716 m to 854 m MD. RB 7" liner in derrick. MU and RIH with BHA for wiper trip.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	drilling -- casing	ok	Continued MU spear assembly according to Weatherford's instructions.
00:30	01:45	0	drilling -- casing	ok	Re-arranged DP in derrick whilst waiting for new pack-off for spear assembly to arrive with helicopter.
01:45	03:00	0	drilling -- casing	ok	Installed and MU new pack-off on spear assembly.
03:00	06:00	693	drilling -- casing	ok	RIH with spear assembly. Changed to 5 1/2" handling equipment and installed PS21 slips. RIH with spear assembly on 3 stands of 5 1/2" HWDP from 11 m to 129 m MD. RIH with spear assembly on 5 1/2" DP from 129 m to 693 m MD.
06:00	09:30	2466	drilling -- casing	ok	RIH with spear assembly on 5 1/2" DP from 693 m to 2466 m MD. Meanwhile changed out csg tong on fwd iron roughneck.
09:30	12:00	2466	drilling -- casing	ok	Broke circulation at 2466 m and pumped 104 m3 1.45 sg mud at 2000 lpm / 88-94 bar. Continued to circulate due to gas peaks at 3.35%. Reduced circulation rate to 1000 lpm / 29,8 bar , when no gas in returns. Pumped at total of 175 m3. Meanwhile circulating, inspected PRS and dragchain. Found lock nuts loose and missing.
12:00	18:00	2466	interruption -- other	ok	Repaired AFT PRS dragchain. RD equipment from repair and cleared rig floor. Meanwhile monitored well on trip tank.
18:00	20:00	2562	drilling -- casing	ok	RIH with spear assembly on 5 1/2" DP from 2466 m to 2562 m MD while circulating 490 lpm / 18.4 bar. Upweight 152 MT / down weight 130 MT. Observed pressure increasing to 45 bar at 2562 m when sliding string into 7" liner. TOL = 2557 m MD. Stopped pumping and bled off pressure.
20:00	21:00	2563	drilling -- casing	ok	Continued to RIH 1.5 m and activated grapple with 3 left hand turns. First attempt to engage grapple failed, but the second attempt was sucessfull. Took 10 MT overpull. Established circulation at 265 lpm / 32 bar. PU to 191 MT (10 MT above liner weight) and circulated for 15 min. PU to 226 MT (45 MT overpull) and observed 7" liner break free.
21:00	00:00	3122	drilling -- casing	ok	Changed bit depth to include 7" liner. Pumped OOH 265 lpm / 32 bar with 7" liner on 5 1/2" DP from 3414 m to 3122 m MD.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2466		pipe handling equ syst -- manual tong	0	00:00	Found 5 missing lock nuts and 15 securing wires sheared in dragchain on pipe handling machine (PRS) during inspection.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3510
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.45
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	

Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	28
Yield point (Pa)	12
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated
00:00	3417.5		1.08	measured