

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-04 00:00 - 2008-03-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	58
Days Ahead/Behind (+/-):	1.2
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

POOH with 7" liner on 5 1/2" DP from 2716 m to 867 m MD. LO bumper sub and spear. RU csg tong and handling equipment. LD liner hanger. POOH and RB 7" liner in derrick from 852 m to OOH. RD csg tong and handling equipment.

Summary of planned activities (24 Hours)

MU and RIH with BHA for wiper trip.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:45	2755	drilling -- casing	ok	Pumped OOH 265 lpm / 32 bar with 7" liner on 5 1/2" DP from 3122 m to 2755 m MD.
02:45	05:30	2755	drilling -- casing	ok	Circulated btms up at csg shoe to clear passage around 7" liner and liner hanger, 1000 lpm / 59 bar. Continued to circulate due to gas peaks at 6.8%. Pumped at total of 113 m3. Flow checked well prior to POOH.
05:30	06:00	2716	drilling -- casing	ok	Pumped slug and POOH with 7" liner on 5 1/2" DP from 2755 m to 2716 m MD.
06:00	14:45	867	drilling -- casing	ok	POOH with 7" liner on spear assembly from 2716 m to 867 m MD.
					Spaced out inside BOP. Flow checked for 15 min on last joint of 5 1/2" DP. Changed out PS21 with master bushing before POOH with 2 stds of 5 1/2" HWDP.
14:45	17:45	852	drilling -- casing	ok	LO bumper sub. Held pre-job meeting and SJA. Released spear and LO same.
17:45	19:45	852	drilling -- casing	ok	Held tool box talk with involved personnel. RU Odffell csg tong with low marking dies and csg handling equipment.
19:45	20:15	844	drilling -- casing	ok	LO liner hanger.
20:15	00:00	560	drilling -- casing	ok	POOH with 7" liner and RB in derrick from 844 m to 560 m MD.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3510
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.45
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	28
Yield point (Pa)	12
Filtration tests	
Pm filtrate (I)	
Filtrate Lthp (I)	
Filtrate Hthp (I)	
Cake thickn API (I)	
Cake thickn HPHT (I)	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated
00:00	3417.5		1.08	measured