

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-06 00:00 - 2008-03-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	60
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

RIH with 8 1/2" wiper trip BHA on 5 1/2" DP from 3320 m to TD. Worked tight spots at 3395 m, 3423-3428 m and 3478 m, Circulated hole clean. POOH with 8 1/2" wiper trip BHA from 3510 m to 928 m MD. No obstructions encountered.

Summary of planned activities (24 Hours)

POOH with 8 1/2" wiper trip BHA on 5 1/2" DP from 928 m to OOH. BO and LD wiper trip BHA. BO fishing BHA. Change to Odfell csg tong and 7" csg equipment. MU and RIH with 7" liner.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:15	2751	drilling -- casing	ok	RIH with 8 1/2" wiper trip BHA on 5 1/2" DP from 2146 m to 2751 m MD. Filled pipe every 10 stds.
02:15	04:00	2751	drilling -- casing	ok	MU TDS and filled pipe and broke circulation at 9 5/8" csg shoe with 500 lpm / 21 bar. Up weight 149 MT / down weight 122 MT. Circulated btms up at 2000 lpm / 164 bar. Max gas 2.2%. ECD = 1.58 sg.
04:00	06:00	3320	drilling -- casing	ok	RIH with 8 1/2" wiper trip BHA on 5 1/2" DP from 2751 m to 3320 m MD. Filled pipe every 10 stds.
06:00	07:00	3420	drilling -- casing	ok	RIH with 8 1/2" wiper trip BHA on 5 1/2" DP from 3320 m to 3395 m MD. Worked pipe to pass tight spot at 3395 m. MU TDS and rotated pipe 1/2 turn. Worked past tight spot and continued RIH to 3420 m.
07:00	09:15	3478	drilling -- casing	ok	RIH with 8 1/2" wiper trip BHA on 5 1/2" DP from 3420 m to 3478 m MD. Worked pipe to pass tight spot. MU TDS and applied 30 rpm and pumped 500 lpm / 38 bar. Worked past tight spot and reamed up to 3420 m. Came down from 3420 m to 3478 m with no rotation and no flow.
09:15	09:30	3510	drilling -- casing	ok	Washed down with 8 1/2" wiper trip BHA on 5 1/2" DP from 3478 m to 3510 m MD, 1400 lpm / 128 bar, 50 rpm / 13-14 kNm.
09:30	13:00	3510	drilling -- casing	ok	Circulated 3 x btms up and conditioned mud at 3510 m whilst rotating and reciprocating string. Increased flow in steps up to 2200 lpm / 206 bar, 150 rpm / 13-17 kNm to be able to control ECD. Max MW out of hole 1.56 sg. Final ECD 1.57 sg. Max gas 9.3%.
13:00	17:45	3387	drilling -- casing	ok	RB 1 std from 3510 m to 3478 m. No obstruction encountered. Worked 1 std from 3478 m to 3437 m, 2200 lpm / 201 bar, 150 rpm / 12-15 kNm. RB and reamed 1 std from 3437 m to 3397 m. Observed tight spots at 3428 m and 3423 m. Reamed through tight spots with reduced flow of 1500 lpm due to packing off. Staged up parameteres to 2200 lpm / 200 bar while working through tight spots. RB 1 std and circulated btms up whilst rotation and reciprocating pipe from 3397 m to 3357 m, 2200 lpm / 198 bar, 100 rpm / 12-14 kNm.
17:45	18:45	3510	drilling -- casing	ok	RIH with 8 1/2" wiper trip BHA on 5 1/2" DP from 3387 m to 3508 m MD. No obstruction encountered. Observed 1.5 m fill at TD.
18:45	20:30	3510	drilling -- casing	ok	Circulated btms up at 3510 m, 2200 lpm / 196 bar, 100 rpm / 12-14 kNm. Up weight 178 MT / down weight 134 MT. Readings to give comparison for liner running: Rotating 10 rpm / 11-12 kNm, 15 rpm / 11-13 kNm, 20 rpm / 10-13 kNm. Rotating upweight 172 MT / rotating down weight 137 MT. Pumping 500 lpm / 19 bar, 1000 lpm / 54 bar, 1500 lpm / 102 bar. Distance from neutral to up weight is 0.6 m.
20:30	21:00	3508	drilling -- casing	ok	Flow checked well. Static.
21:00	00:00	3114	drilling -- casing	ok	POOH with 8 1/2" wiper trip BHA on 5 1/2" DP from 3508 m to 3271 m MD wet. No obstruction encountered. Pumped slug. Continued to POOH from 3271 m to 3114 m MD. Pulled through tight spot at 3237 m with 25 MT overpull. Worked pipe several times to pass tight spot.

Drilling Fluid

Sample Time	14:00	16:00
Sample Point	Active pit	Active pit
Sample Depth mMD	3510	3510
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.45	1.45
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		
Chloride (I)		
Calcium (I)		
Magnesium (I)		
Ph		
Excess Lime (I)		
Solids		
Sand (I)		
Water (I)		
Oil (I)		

Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	29	29
Yield point (Pa)	9	10
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated
00:00	3417.5		1.08	measured