

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-07 00:00 - 2008-03-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	61
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

POOH with 8 1/2" wiper trip BHA on 5 1/2" DP from 928 m to OOH. BO and LD wiper trip BHA. Changed to Odfjell csg tong and 7" csg equipment. MU and RIH with 7" liner to 812 m.

Summary of planned activities (24 Hours)

MU and RIH with 7" liner from 812 m to 835 m. MU 7" liner hanger/RT. RD csg handling equipment and RU DP handling equipment. RIH with 7" liner on DP. PU and install cmt head. Circulate. Set liner. Circulate and cement 7" liner.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	2748	drilling -- casing	ok	POOH with 8 1/2" wiper trip BHA on 5 1/2" DP from 3114 m to 2748 m MD.
01:00	01:30	2748	drilling -- casing	ok	Flow checked well inside shoe. Static. Dropped 2 3/4" rabbit.
01:30	04:30	1500	drilling -- casing	ok	POOH with 8 1/2" wiper trip BHA on 5 1/2" DP from 2748 m to 1500 m MD. Torque reading at 7" liner hanger setting depth: 10 rpm / 6-8 kNm, 15 rpm / 6-9 kNm, 20 rpm / 6-9 kNm. At 7" liner hanger setting depth; up weight 147 MT / down weight 125 MT.
04:30	05:00	1500	drilling -- casing	ok	Changed to 5" handling equipment.
05:00	06:00	928	drilling -- casing	ok	POOH with 8 1/2" wiper trip BHA on 5" DP from 1500 m to 928 m MD.
06:00	07:45	74	drilling -- casing	ok	POOH with 8 1/2" wiper trip BHA on 5" DP from 928 m to 74 m MD.
07:45	08:15	74	drilling -- casing	ok	Flow checked well prior to pulling BHA through BOP. Meanwhile held tool box meeting prior to BHA handling.
08:15	08:30	74	drilling -- casing	ok	Installed net around fwd PRS for prevention of dropped objects.
08:30	11:30	0	drilling -- casing	ok	POOH with 8 1/2" wiper trip BHA on 5" DP from 74 m to 46 m MD. Removed PS21 slips and installed master bushings. LO 8 1/2" wiper trip BHA from 46 m to OOH. Cle aned and cleared rig floor of excess equipment.
11:30	14:45	0	drilling -- casing	ok	Held tool box talk for RU to run 7" liner. Installed HTS rollers. Changed inserts in elevator and RU Odfjell csg tong.
14:45	16:00	0	drilling -- casing	ok	Inspected PRS and TDS for loose items. Greased PRS and TDS.
16:00	18:00	39	drilling -- casing	ok	Held tool box talk prior to running 7" liner. MU and RIH with shoe track and landing collar. Checked shoe and float collar for flow-through.
18:00	00:00	434	drilling -- casing	ok	RIH with 7" liner from 39 m to 434 m MD, filling every 5th joint. Cleaned and re-doped pin end. Max running speed was 9 joints/hr Installed pip-tag 0.34 m below top of collar on 2.05 m pup-joint in RA assembly. Estimated RA depth is 3230.76 m, but final depth will be given when 7" liner is set.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
12	8.5 in	HP21G	217	REED		3510	3510						

Drilling Fluid

Sample Time	12:00	21:00
Sample Point	Active pit	Active pit
Sample Depth mMD	3510	3510
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.45	1.45
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		

Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	29	29
Yield point (Pa)	10	10
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated
00:00	3417.5		1.08	measured