

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-08 00:00 - 2008-03-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	62
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

MU and RIH with 7" liner from 812 m to 835 m. MU 7" liner hanger/RT. RD csg handling equipment and RU DP handling equipment. RIH with 7" liner on DP from 850 m to TD at 3510 m. PU and installed cmt head. Circulated. Sat liner hanger. Circulate and cement 7" liner.

Summary of planned activities (24 Hours)

Set liner hanger packer. Circulate out excess cement. Release RT. Circulate. POOH and LD liner hanger RT. Perform BOP/Riser/WH cleaning run. MU clean out assembly for 7" liner and RIH on 3 1/2" DP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	812	drilling -- casing	ok	RIH with 7" liner from 434 m to 812 m MD, filling every 5th joint. Cleaned and re-doped pin end. Max running speed was 6 joints/hr. LO joint #139 and changed out box on joint #140. Replaced joint #139 with joint #115.
06:00	07:00	835	drilling -- casing	ok	RIH with 7" liner from 434 m to 812 m MD, filling every 5th joint. Cleaned and re-doped pin end. Filled liner completely before picking up hanger assembly.
07:00	08:45	850	drilling -- casing	ok	Changed to 5½" DP elevators. P/U hanger/TSP packer assembly and MU same as per Weatherford procedure. Removed 7" FMS slips, installed master bushing. Filled PBR with drillwater and checked shear pins. Took up/down weight 105/95 MT.
08:45	10:15	850	drilling -- casing	ok	RD Odffjell csg tong. Removed HTS rollers. BO XO on HWDP and drifted same. Cleared and cleaned rig floor.
10:15	11:30	963	drilling -- casing	ok	PU 1 std of 5 1/2" HWDP. Changed to PS21 slips. RIH with 7" liner hanger on 5 1/2" HWDP from 850 m to 963 m MD.
11:30	20:30	3392	drilling -- casing	ok	RIH with 7" liner from 963 m to 3392 m MD, filling every 5th stds. Broke circulation at shoe at 2756 m for 5 min, 500 lpm / 17 bar. Worked past tight spot at 3358 and turned pipe 1/2 turn. Max running speed was 10 stds/hr in cased hole and 6 stds/hr in open hole.
20:30	22:30	3510	drilling -- casing	ok	RIH with 7" liner from 3392 m to 3468 m MD, filling every 5th stds. MU last std and broke circulation. Staged up pumps to 340 lpm / 23 bar and washed down. Tagged TD at 3510 m MD. Up weight 190 MT / down weight 142 MT.
22:30	23:00	3508	drilling -- casing	ok	Installed and MU cmt head. Spaced out liner to 3508 m / top liner hanger at 2665.6 m.
23:00	00:00	3508	drilling -- casing	ok	Established circulation and increased pump rate in steps to 1140 lpm / 78 bar. Circulated 1 1/2 open hole volume (45 m3). Meanwhile pressure tested cmt line to 345 bar.

Drilling Fluid

Sample Time	12:00	21:00
Sample Point	Active pit	Active pit
Sample Depth mMD	3510	3510
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.45	1.45
Funnel Visc (s)	-999.99	-999.99
Mf (°)		
Pm (°)		
Pm filtrate (°)		
Chloride (°)		
Calcium (°)		
Magnesium (°)		
Ph		
Excess Lime (°)		
Solids		
Sand (°)		
Water (°)		
Oil (°)		
Solids (°)		
Corrected solids (°)		
High gravity solids (°)		
Low gravity solids (°)		
Viscometer tests		
Plastic visc. (mPa.s)	29	29
Yield point (Pa)	10	10
Filtration tests		
Pm filtrate (°)		
Filtrate Lthp (°)		

Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated
00:00	3417.5		1.08	measured

Casing Liner Tubing

Start Time	
End Time	
Type of Pipe	Casing
Casing Type	
Outside diameter (in)	7
Inside diameter (in)	6.184
Weight (lbm/ft)	29
Grade	13 CrS-110
Connection	Vam TOP HT
Length (m)	847.2
Top mMD	2660.8
Bottom mMD	3508
Description	
Comment	