

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-09 00:00 - 2008-03-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	63
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Sat liner hanger packer. Released liner hanger RT and circulated out excess cement. POOH and LD liner hanger RT with wiper plugs attached. BO and LD fishing BHA. RU 7" csg equipment. RIH with 7" liner stds to 738 m. POOH and LO 7" liner in singles from 738 m to 671 m.

Summary of planned activities (24 Hours)

Continue LO 7" liner in singles from 671 m to OOH. Leak test 7" liner. Perform BOP/Riser/WH cleaning run. MU clean out assembly for 7" liner and RIH on 3 1/2" DP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	3508	drilling -- casing	ok	Continued to circulate 1 1/2 open hole volume, 1140 lpm / 78 bar.
00:15	01:30	3508	drilling -- casing	ok	Reduced pump rate to 200 lpm. Dropped the ball from the cmt head with liner in tension and chased the ball with 500 lpm / 30.6 bar. Landed ball after 653 stks pumped. Pressured up to 1 35 bar. Held 2 min. Bled down to 70 bar. Sat down 25 MT of drill pipe weight to verify that hanger was set. OK. Continued to pressure up to 175 bar to release setting tool. Held 1 min. Continued to pressure up to shear out ball seat. Sheared at 228 bar. PU to verify that liner was released. Up weight 158 MT / down weight 134 MT.
01:30	03:00	3508	drilling -- casing	ok	Sat down weight to 130 MT. Established circulation while rotating and increased pump rate in steps up to 1200 lpm / 74 bar, 20 rpm / 10-12 kNm. Pumped 95 m3. Meanwhile held pre-job meeting for cmt job.
03:00	05:30	3508	drilling -- casing	ok	Pumped 10 m3 base oil, 780 lpm / 80 bar and 15 m3 of 1.65 sg tuned spacer E+ at 665 lpm / 80 bar with mud pumps while rotating liner 15 rpm / 12 kNm. Lined up to cmt unit through cmt hose. Dropped dart to release bottom wiper plug. Mixed and pumped 15.9 m3 1.90 sg cement slurry at 680 lpm / 80 bar and displaced cement with 0.9 m3 freshwater to rig floor. Dropped dart to release top wiper plug. Lined up to rig pumps and pumped 19 stks before flag indicated dart had dropped. Displaced cement with 45 m3 OBM at 1200 lpm, 15 rpm / 15-18 kNm with full returns. Slowed down pump rate to 500 lpm after 1930 stks. FCP = 42 bar. Stopped pumping after 2052 + 19 = 2071 stks pumped. Observed torque increased to 26 kNm after 2071 stks pumped, but had no bump.
05:30	06:00	3508	drilling -- casing	ok	Checked for back flow. Ok. RD cmt hose.
06:00	08:00	3508	drilling -- casing	ok	Sat TSP packer according to Weatherford procedure. Closed annular and pressured up to 300 bar. Pressure tested TSP packer to 300 bar / 10 min with 1.45 sg OBM.
08:00	09:15	3508	drilling -- casing	ok	Released liner hanger RT by pressuring up to 70 bar. Pulled and measured RT out of PBR. Increased rate to 1000 lpm when pressure dropped. Dropped 2 sponge balls and circulated DP clean. Circulated out excess cmt, 2000 lpm / 80 bar. Observed cmt and spacer in returns. Circulation pressure increased to 98 bar and then level out.
09:15	10:15	3508	drilling -- casing	ok	LO cmt head and 10 ft pup joint.
10:15	18:45	112	drilling -- casing	ok	POOH with 7" liner hanger RT on 5 1/2" DP from 2667 m to 112 m MD. RU rollers on HTS and cleared rig floor of excess equipment prior to LO pipe in singles. LO 13 stds of 5 1/2" DP 24.7 lbs/ft in singles. Pumped 3 m3 1.63 sg slug, 1000 lpm / 7 bar at 594 m.
18:45	20:30	0	drilling -- casing	ok	POOH with 7" liner hanger RT on HWDP from 112 m to OOH. Removed PS21 auto slips and installed manual slips. Disconnected HTS back rollers. BO and LD 7" liner hanger RT. Found both wiper plugs attached to liner hanger RT and both darts and one sponge ball inside RT.
20:30	21:45	0	drilling -- casing	ok	Changed to 3 1/2" handling equipment. PU 3 1/2" fishing assembly. Broke connections and LO Mærsk pup joint and XO. Cleaned and cleared rig floor.
21:45	00:00	0	drilling -- casing	ok	RU 7" csg tong and handling equipment. Inspected PRS held and rollers.

Drilling Fluid

Sample Time	16:00	22:00
Sample Point	Active pit	Active pit
Sample Depth mMD	3510	3510
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.44	1.45
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		
Chloride (I)		
Calcium (I)		
Magnesium (I)		
Ph		
Excess Lime (I)		
Solids		
Sand (I)		
Water (I)		
Oil (I)		

Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	27	27
Yield point (Pa)	8.5	8.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated
00:00	3417.5		1.08	measured