

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-11 00:00 - 2008-03-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	65
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Changed out drill line spooler and tested kill and standpipe manifolds. MU and RIH with 6" PDC bit and scraper assembly from surface to 1977 m MD.

Summary of planned activities (24 Hours)

RIH with 6" PDC bit and scraper assy from 1977 m to 3458 m MD. Scrape plug setting area 3440-3450 m. POOH with 6" PDC bit and scraper assy from 3458 m to 3458 m MD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	05:30	184	drilling -- bop activities	ok	Tested 18 3/4" surface BOP against test plug in subsea wellhead, 20/345 bar 5/10 min. Meanwhile performed derrick inspection, cleaned moonpool area and prepared for greasing manifolds.
05:30	06:00	165	drilling -- bop/wellhead equipment	ok	POOH with jet sub/BOP test plug on 5 1/2" DP from 184 m to 165 m MD.
06:00	07:00	0	drilling -- bop/wellhead equipment	ok	POOH with jet sub/BOP test plug on 5 1/2" DP from 165 m to OOH. Broke out and LD test plug.
07:00	08:00	0	drilling -- other	ok	RU 3 1/2" handling equipment. MU kelly cock and grey valve assembly for testing.
08:00	12:30	0	drilling -- other	ok	Tested 3 1/2" kelly cock and grey valve. Tested kill and standpipe manifolds. Tested 5 1/2" kelly cock and grey valve. Meanwhile changed out drill line spooler.
12:30	13:00	0	drilling -- other	ok	Took time-out for safety due to dropped bulldog clamps from drill line.
13:00	16:00	0	interruption -- other	ok	Continued to change out drill line spooler.
16:00	17:15	13	drilling -- trip	ok	Held tool box meeting with involved personnel. MU and RIH with 6" PDC bit and scraper assembly from surface to 13 m.
17:15	18:00	13	interruption -- other	ok	Repaired damaged fittings on HTS rollers.
18:00	00:00	550	drilling -- drill	ok	RIH with 6" PDC bit and scraper assembly from 13 m to 26 m. Changed to PS21 slips. Continued to RIH with 6" PDC bit and scraper assembly on 3 1/2" DP from 26 m to 550 m. PU 3 1/2" DP in singles. Max running speed was 14 joints/hr. Meanwhile tested choke manifolds.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	3392		service equ -- wellhead tubular equ	0	00:00	7" liner hanger running tool released from 7" liner hanger and 7" liner without exceeding the operational criterias.
00:00	0		drill floor -- draw works	0	00:00	During derrick inspection it was noted that the drill line spooler was worn and had to be changed out.

Drilling Fluid

Sample Time	15:00	22:00
Sample Point	Active pit	Active pit
Sample Depth mMD	3510	3510
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.45	1.45
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		
Chloride (I)		
Calcium (I)		
Magnesium (I)		
Ph		
Excess Lime (I)		
Solids		
Sand (I)		
Water (I)		
Oil (I)		
Solids (I)		
Corrected solids (I)		

High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	27	27
Yield point (Pa)	8.5	8.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated
00:00	3417.5		1.08	measured