

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-13 00:00 - 2008-03-14 00:00

|                          |                   |
|--------------------------|-------------------|
| Status:                  | normal            |
| Report creation time:    | 2018-05-03 13:52  |
| Report number:           | 67                |
| Days Ahead/Behind (+/-): |                   |
| Operator:                | StatoilHydro      |
| Rig Name:                | MÆRSK INSPIRER    |
| Drilling contractor:     | Mærsk Contractors |
| Spud Date:               | 2007-03-10 00:00  |
| Wellbore type:           |                   |
| Elevation RKB-MSL (m):   | 54.9              |
| Water depth MSL (m):     | 91                |
| Tight well:              | Y                 |
| HPHT:                    | Y                 |
| Temperature (I):         |                   |
| Pressure (I):            |                   |
| Date Well Complete:      | 2008-02-28        |

|                             |                          |
|-----------------------------|--------------------------|
| Dist Drilled (m):           | -999.99                  |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (I):               |                          |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.65                     |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMD:                        | 3510   |
| Depth mTVD:                       | 3138.8 |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  | 2760   |
| Depth At Formation Strength mTVD: | 2599   |
| Depth At Last Casing mMD:         | 3508   |
| Depth At Last Casing mTVD:        | 3136.9 |

Summary of activities (24 Hours)

RIH with EZSV plug and Circ. Sub from surface to 3448m. Installed EZSV plug at 3448m. Pressure tested 7" liner and EZSV plug to 300 bars 10min with 1.45 SG mud. POOH with EZSV plug RT to 525m.

Summary of planned activities (24 Hours)

POOH with the EZSV plug RT and LO same. Perform BOP/Riser/WH cleaning run. MU clean out assy and RIH on 3¼" - 5½" DP.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity      | State | Remark                                                                                                                                                                                                                                                                                                                                                                                  |
|------------|----------|---------------|--------------------------|-------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 00:30    | 578           | drilling -- drill        | ok    | POOH with 6" PDC bit and scraper assembly on 3 1/2" DP from 685 m to 578 m.                                                                                                                                                                                                                                                                                                             |
| 00:30      | 01:30    | 578           | interruption -- maintain | ok    | Observed yellow UFO flying/falling from derrick and out side/aft of derrick. Inspected PRS, derrick and drillfloor, but were not able to man-ride due to 50 knots wind. Nothing out of the ordinary was found.                                                                                                                                                                          |
| 01:30      | 02:45    | 57            | drilling -- drill        | ok    | POOH with 6" PDC bit and scraper assembly on 3 1/2" DP from 578 m to 57 m.                                                                                                                                                                                                                                                                                                              |
| 02:45      | 04:30    | 57            | interruption -- other    | ok    | Retrieved 3 1/2" DP std that was pulled out of fingerboard by PRS lower arm due to human error. Held time-out for safety. Prepared equipment to be used for retrieving std. Instected finger board. RB 3 1/2" DP std in fingerboard.                                                                                                                                                    |
| 04:30      | 06:00    | 0             | drilling -- trip         | ok    | POOH with 6" PDC bit and scraper assembly on 3 1/2" DP from 57 m to OOH. LD 6" PDC bit and scraper assemblies.                                                                                                                                                                                                                                                                          |
| 06:00      | 06:30    | 0             | drilling -- trip         | ok    | Held tool box talk prior to make up and RIH with EZSV plug and Circ. Sub. Made up EZSV plug and Circ. Sub.                                                                                                                                                                                                                                                                              |
| 06:30      | 07:00    | 42            | drilling -- drill        | ok    | RIH with EZSV plug and Circ. Sub to 42 m.                                                                                                                                                                                                                                                                                                                                               |
| 07:00      | 07:15    | 42            | drilling -- other        | ok    | Held tool box talk with day shift prior to change to PS -21 slips and RIH with EZSV plug and Circ. Sub on 3½" DP.                                                                                                                                                                                                                                                                       |
| 07:15      | 08:00    | 42            | drilling -- other        | ok    | Changed to PS -21 slips and functioned same.                                                                                                                                                                                                                                                                                                                                            |
| 08:00      | 10:45    | 792           | drilling -- drill        | ok    | Continued RIH with EZSV plug and Circ. Sub on 3½" DP from 42m to 792m at 2 min/std.                                                                                                                                                                                                                                                                                                     |
| 10:45      | 11:30    | 792           | drilling -- other        | ok    | Held tool box talk and changed over to 5½" surface handling equipment.                                                                                                                                                                                                                                                                                                                  |
| 11:30      | 19:00    | 3448          | drilling -- drill        | ok    | Continued RIH with EZSV plug and Circ. Sub on 5½" DP from 792m to 2625m at 2 min/std. Reduced RIH speed as entering the 7" line at 2661m, continue to RIH to 3448m EZSV plug setting depth.                                                                                                                                                                                             |
| 19:00      | 20:15    | 3448          | drilling -- other        | ok    | Took up/down weight 168/136 MT. Established circulation at 220 lpm 12 bars. Reciprocated the string, increased rate in stages to 670 lpm 53 bars. Stopped circulation and positioned EZSV plug at setting depth at 3448m up stroke. Installed the EZSV plug as per Halliburton procedure. Picked up 20 MT to shear the tension sleeve. Set down 10 MT on EZSV plug. Picked up to 3440m. |
| 20:15      | 20:30    | 3440          | drilling -- other        | ok    | Held tool box talk prior to R/U for pressure testing of the EZSV plug and the 7" liner.                                                                                                                                                                                                                                                                                                 |
| 20:30      | 22:15    | 3440          | drilling -- other        | ok    | Rigged up surface lines, flushed lines and tested same to 300 bars 5 min. Closed upper pipe rams and tested the EZSV plug and 7" liner to 300 bars 10 min. 2023 litres pumped and same in return.                                                                                                                                                                                       |
| 22:15      | 22:45    | 3440          | drilling -- other        | ok    | Rigged down surface test lines.                                                                                                                                                                                                                                                                                                                                                         |
| 22:45      | 23:00    | 3440          | drilling -- other        | ok    | Flow checked prior to POOH with the EZSV plug RT and the circ sub.                                                                                                                                                                                                                                                                                                                      |
| 23:00      | 00:00    | 3252          | drilling -- drill        | ok    | POOH wet with 5 std to 3252m.                                                                                                                                                                                                                                                                                                                                                           |

Bit Record

| Run No. | Bit Size | Bit Type    | IADC Code | Manufacturer | Hrs Drilled | Start mMD | End mMD | Hole Made (last 24H) | Hours Drilled (last 24H) | Form ROP | Total ROP | Total Hole Made | Total Hrs Drilled |
|---------|----------|-------------|-----------|--------------|-------------|-----------|---------|----------------------|--------------------------|----------|-----------|-----------------|-------------------|
| 15      | 6 in     | RSR711M-D 2 | M432      | Reed-Hycalog |             |           |         |                      |                          |          |           |                 |                   |

Drilling Fluid

|                       |              |              |
|-----------------------|--------------|--------------|
| Sample Time           | 15:00        | 22:00        |
| Sample Point          | Active pit   | Active pit   |
| Sample Depth mMD      | 3508         | 3508         |
| Fluid Type            | OBM-Standard | OBM-Standard |
| Fluid Density (g/cm3) | 1.44         | 1.45         |
| Funnel Visc (s)       | -999.99      | -999.99      |
| Mf (I)                |              |              |

|                         |     |     |
|-------------------------|-----|-----|
| Pm ( )                  |     |     |
| Pm filtrate ( )         |     |     |
| Chloride ( )            |     |     |
| Calcium ( )             |     |     |
| Magnesium ( )           |     |     |
| Ph                      |     |     |
| Excess Lime ( )         |     |     |
| Solids                  |     |     |
| Sand ( )                |     |     |
| Water ( )               |     |     |
| Oil ( )                 |     |     |
| Solids ( )              |     |     |
| Corrected solids ( )    |     |     |
| High gravity solids ( ) |     |     |
| Low gravity solids ( )  |     |     |
| Viscometer tests        |     |     |
| Plastic visc. (mPa.s)   | 31  | 29  |
| Yield point (Pa)        | 8.5 | 10  |
| Filtration tests        |     |     |
| Pm filtrate ( )         |     |     |
| Filtrate Lthp ( )       |     |     |
| Filtrate Hthp ( )       |     |     |
| Cake thickn API ( )     |     |     |
| Cake thickn HPHT ( )    |     |     |
| Test Temp HPHT (degC)   | 120 | 120 |
| Comment                 |     |     |

Pore Pressure

| Time  | Depth mMD | Depth TVD | Equ Mud Weight (g/cm3) | Reading   |
|-------|-----------|-----------|------------------------|-----------|
| 00:00 | 3508      |           | 1.03                   | estimated |