

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-14 00:00 - 2008-03-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	68
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

POOH with 3½" DP and EZSV plug RT to surface. RIH with BOP clean out assy and cleaned the BOP, riser and WH, POOH and L/O same. RIH with 7" liner clean out assy. Commenced to wash down from 3380m to 3420m

Summary of planned activities (24 Hours)

Scrape 77/9 5/8"/10 3/4" casing, dress/polish 7" liner top. Condition the mud. Inflow test well. Pump wash pills and displace well to 1.03 sg NaCl until well is clean. Leak test the well to 345 bar. Clean surface pits shakers and flowlines. POOH with clean out BHA's.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:30	791	drilling -- drill	ok	Pumped slug of 5.5m³ 1.66 SG. Continued POOH with 5½" DP and EZSV RT from 3252m to 791m.
04:30	05:00	791	drilling -- drill	ok	Held tool box talk prior to change over to 3½" surface handling equipment. Performed same.
05:00	06:00	525	drilling -- drill	ok	Continued POOH with 3½" DP EZSV RT from 791m to 525m
06:00	07:15	0	drilling -- drill	ok	POOH with 3½" DP and EZSV plug RT to surface.
07:15	07:45	0	drilling -- trip	ok	Changed out PS -21 slips to master bushing. L/O EZSV plug RT.
07:45	08:00	0	drilling -- other	ok	Held tool box talk prior to RIH with BOP/riser clean out assy.
08:00	11:45	314	drilling -- other	ok	Functioned shear rams. Picked up clean out assy and RIH and cleaned BOP, riser and WH. Function tested BOP rams and annular.
11:45	13:15	0	drilling -- other	ok	POOH with clean out assy and laid out same.
13:15	14:00	0	drilling -- other	ok	Cleaned and cleared rig floor. Inspected aft PRS. Performed daily derrick inspection. Simultaneously prepared mule shoe for 7" line clean out assy.
14:00	15:45	32	completion -- circulating conditioning	ok	Held tool box talk and broke out 6" bit and bit sub and made up 3½" mule shoe. Made up Razor Back assy. Installed PS-21 slips .
15:45	17:45	776	completion -- circulating conditioning	ok	RIH with 3½" mule shoe and Razor Back assy. From 32m to 776m.
17:45	19:00	776	completion -- circulating conditioning	ok	Held tool box talk and picked up Weaterford PBR polish mill.
19:00	19:15	778	completion -- circulating conditioning	ok	Held tool box talk prior to install the 9 5/8" clean out assy.
19:15	20:00	831	completion -- circulating conditioning	ok	Changed to 5½" DP handling equipment. Installed the 9 5/8" clean out assy.
20:00	20:30	831	completion -- circulating conditioning	ok	Made up to TDS and broke circulation with 1000 lpm 72 bars. Installed PS-21 slips. Observed hydraulic leak in Aft PRS.
20:30	21:30	831	interruption -- other	ok	Repaired hydraulic leak on Aft PRS.
21:30	00:00	2080	completion -- circulating conditioning	ok	Continued RIH with clean out assy. from 831m to 2080m

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	831		pipe handling equ syst -- other	0	00:00	Hydraulic leak on Aft PRS.

Drilling Fluid

Sample Time	22:00
Sample Point	Active pit
Sample Depth mMD	3508
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.45
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	

Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	31
Yield point (Pa)	8.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3508		1.08	measured