

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-15 00:00 - 2008-03-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	69
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Scraped 7 7/8 5/8"/10 3/4" casing, dressed/polished 7" liner top. Conditioned the mud. Inflow tested the well. Pumped wash pills and displaced well to 1.03 sg NaCl until well was clean.

Summary of planned activities (24 Hours)

Pressure test the well to 345 bars. Clean surface pits shakers and flowlines. Slip and cut drill line. POOH with clean out BHA's. MU and RIH with 9 5/8" GTV plug. Set GTV plug at +/-600mMDRT. Leak test from below to 375 bar. Leak test from above to 345 bar.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	2646	completion -- circulating conditioning	ok	Continued RIH with clean out assy. from 2080m to 2646m.
01:15	02:15	2646	completion -- circulating conditioning	ok	Circulated 50m³ OBM at 2100 lpm 295 bars. Took up/down weight zero/20 rpm. 144/123 MT - 137/129 MT.
02:15	03:00	2848	completion -- circulating conditioning	ok	Entered the 7" liner. Continued RIH with clean out assy. from 2646m to 2848m
03:00	03:30	2848	completion -- circulating conditioning	ok	Made up the 10 3/4" casing scraper assy.
03:30	05:30	3380	completion -- circulating conditioning	ok	Continued RIH with clean out assy. from 2857m to 3380m
05:30	06:00	0	completion -- circulating conditioning	ok	Commenced to wash down from 3380m to 3420m. 40 rpm, 1000 lpm, 110 bars.
06:00	07:30	3445	completion -- circulating conditioning	ok	Continued RIH washing down from 3420m, tagged the PBR 1,5 m deep (at 2662,3 m) with 2 MT, with mule shoe at 3445m, and polished at 500 lpm, 40 bars and 13 kNm.
07:30	10:45	3435	completion -- circulating conditioning	ok	Scraped 7 7/8 5/8"/10 3/4" casing, dressed/polished 7" liner top. Pulled back to 3435m, increased pump rate to 1960 lpm, 292 bars and conditioned mud.
10:45	12:30	3445	completion -- circulating conditioning	ok	Set the Well Commissioner as per SPS instruction. Up/down weight with out pumping 167/137 MT, RIH and set down 13 MT on PBR. Closed upper pipe rams and pressured up the Well Commissioner in steps to 70 bars and monitored. Simultaneously held tool box talk prior to perform inflow test of the 7" liner and liner lap. Opened BOP. PU, relaxed well commissioner element.
12:30	13:45	3445	completion -- circulating conditioning	ok	Displaced choke & kill line to Base oil, then soap mix to fill lines.
13:45	16:00	3445	completion -- circulating conditioning	ok	Pumped 26 m³ Base oil + STP volume with 320 lpm, final pump pressure 147 bars (first 5m³ pumped at ~1000 lpm to clean lines). Final static pressure equalled = 134 bars, monitored same for 30 min. Re-set packer with 13.5 MT. New up/down weight 153/125 MT. Lined up to cement unit and equalised pressure across IBOP.
16:00	18:00	3445	completion -- circulating conditioning	ok	Bled down the drill pipe pressure in stages to 10 bars prior to performing inflow test. 680 liters bled back. Inflow tested the 7" liner and liner lap.
18:00	18:30	3445	completion -- circulating conditioning	ok	Pressured up DP to 138 bars with cement unit to equalize pressure across the Well Commissioner, 633 litres pumped.
18:30	18:45	3444	completion -- circulating conditioning	ok	Picked up 150 MT and let Well Commissioner relax. Picked up 6m. Equalized CMT unit and bled down CMT lines. Ran back in to 3444m.
18:45	19:00	3444	completion -- circulating conditioning	ok	Emptied trip tank.
19:00	19:45	3444	completion -- circulating conditioning	ok	Held tool box talk prior to pumping the washing train.
19:45	00:00	3444	completion -- circulating conditioning	ok	Pumped washing train as per Halliburton program: 10 m3 dope cleaner pill, 30 m3 hivis push pill, 15 m3 hivis soap pill, 10 m3 seawater, 15 m3 hivis soap pill, 3200 lpm, 300 bars. Chased wash train with 209m³ of completion fluid, 2200 lpm, 155 bars. Checked packer fluid after displacement: < 0.01% solids.

Drilling Fluid

Sample Time	14:00	18:00
Sample Point	Active pit	Reserve pit
Sample Depth mMD	3508	-999.99
Fluid Type	OBM-Standard	Packer fluid
Fluid Density (g/cm3)	1.45	1.03
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		

Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	31	-999.99
Yield point (Pa)	8.5	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3508		1.08	measured