

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-16 00:00 - 2008-03-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	70
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Leak tested the well to 345 bars. Sliped and cut drill line. Installed the Fairings on F7 and F12 for the PR TBC using the ROV. POOH with clean out BHA's. Had to stop POOH due to exhaust blowing into the rig floor from the production gas turbines.

Summary of planned activities (24 Hours)

POOH with clean out BHA's. MU and RIH with 9 5/8" GTV plug. Set GTV plug at +/-615mMDRT. Leak test from below to 375 bars and 345 bars from above. Install the 10 3/4" lock down sub. Nipple down Diverter and BOP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:30	3444	completion -- circulating conditioning	ok	Cleaned all surface lines, kill-, choke-line and manifold. Circulated well and checked packer fluid for solids, only trace of solids.
03:30	04:00	3420	completion -- circulating conditioning	ok	Racked back one std in derrick. Held tool box talk prior to pressure testing the 7" liner/liner lap.
04:00	04:45	3420	completion -- circulating conditioning	ok	Lined up to the trip tank observed unstable gain. Closed in the well, investigated instability. No pressure built up. Checked the trip tank equipment, found that foaming was the reason.
04:45	05:30	3420	completion -- circulating conditioning	ok	Performed manually flow check of the well, static.
05:30	06:00	3420	completion -- circulating conditioning	ok	Made CMT hose and leak tested same to 345 bars for 5min. Commenced pressure test of well to 345 bars.
06:00	06:45	3420	completion -- circulating conditioning	ok	Pressure tested the well to 345 bars 10 min. Pumped 2.2m³ - return 2.2m³. Rigged down surface equipment.
06:45	07:45	3420	completion -- circulating conditioning	ok	Installed TIW valve & flow checked well. Added de-foamer to trip tank.
07:45	08:00	3420	interruption -- maintain	ok	Held tool box talk prior to slip and cut of drill line.
08:00	11:00	3420	interruption -- maintain	ok	Commenced to slip and cut drill line. Found threads in deadman anchor block damaged. Simultaneously monitored well over the trip tank.
11:00	15:30	3420	interruption -- maintain	ok	Re-cut the threads in the deadman anchor block. Simultaneously installed the Fairings on F-12 for the PR TBC using the ROV.
15:30	16:15	3420	interruption -- maintain	ok	Disconnected the hang of line & re-calibrated the main block/TDS. Functioned Crown-O-matic, set at 54.4 m. Simultaneously installed the Fairings on F-7 for the PR TBC using the ROV.
16:15	18:30	2846	completion -- circulating conditioning	ok	Held tool box and changed to PS-21 slips. POOH from 3420m to 2846m.
18:30	19:00	2840	completion -- circulating conditioning	ok	Laid out the Razor back BHA # 3.
19:00	22:15	770	completion -- circulating conditioning	ok	Continued POOH with 5½" DP and wash string, from 2840m to 770m.
22:15	23:00	760	completion -- circulating conditioning	ok	Laid out the Razor back BHA #2.
23:00	00:00	735	completion -- circulating conditioning	ok	Changed to 3½" handling equipment. Picked up one std of 3½" from the derrick, continued POOH with 3½" DP and laid out in singles from 770m to 735m.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	57		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	3 1/2" DP std was pulled out off fingerboard by PRS lower arm.
00:00	3420		drill floor -- draw works	0	00:00	Found threads in deadman anchor block to re-cut. Re-cut the threads in the deadman anchor block

Drilling Fluid

Sample Time	15:00	18:00	22:00
Sample Point	Reserve pit	Reserve pit	Reserve pit
Sample Depth mMD	3508	-999.99	3508
Fluid Type	OBM-Standard	Packer fluid	OBM-Standard
Fluid Density (g/cm3)	1.45	1.03	1.45
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			

Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	30	-999.99	31
Yield point (Pa)	9	-999.99	8
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120		120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3508		1.08	measured