

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-17 00:00 - 2008-03-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	71
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

POOH with clean out BHA's. Had to stop the operation several times, due to exhaust fumes blowing into the rig floor from the production gas turbines. MU and RIH with 9 5/8" GTV plug. Set GTV plug at 614.5m mid.elements. Leak tested from below to 380 bars 10 mins.

Summary of planned activities (24 Hours)

Pressure test the GTV plug from above, 345 bars 10 min. Retrieve the bore protector. Install the 10 3/4" lock down sub. Nipple down Diverter and BOP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:30	475	completion -- circulating conditioning	ok	Continued POOH with 3½" DP and laid out in singles from 735m to 475m.
03:30	06:00	475	interruption -- wait	ok	Stopped POOH due to exhaust from the production turbine blowing into the rig floor. Installed safety valve on to the 3½" DP. Monitored well on the trip tank.
06:00	07:00	474	interruption -- wait	ok	Continued waiting due to exhaust fumes blowing into the rig floor.
07:00	11:00	10	completion -- circulating conditioning	ok	Held tool box talk and continued POOH with 3½" DP and washing string. Laid out 3½" DP in singles.
11:00	11:15	10	completion -- circulating conditioning	ok	Commenced to rig up 5½" DP handling equipment, found that the Razor back could not fit into the basket. Rigged back up the 3½" handling equipment.
11:15	15:45	10	interruption -- wait	ok	Shut down operation due to exhaust fumes blowing into the rig floor. Meanwhile held tool box talk prior to installation of the GTV plug. Meanwhile continued making up the flow line at WH for F-7. Prepared for nipping of BOP.
15:45	16:15	0	completion -- circulating conditioning	ok	Broke out the Razor back assy and laid out same.
16:15	17:00	0	plug abandon -- mechanical plug	ok	Changed to 5½" handling equipment and picked up the GTV RT/GTV plug.
17:00	17:15	0	plug abandon -- mechanical plug	ok	Prepared for RIH with the GTV plug on 5½" HWDP.
17:15	20:30	0	interruption -- wait	ok	Shut down operation due to exhaust fumes blowing into the rig floor.
20:30	21:00	44	plug abandon -- mechanical plug	ok	RIH with the GTV plug on 5½" HWDP from surface to 44m.
21:00	21:30	44	interruption -- wait	ok	Shut down operation due to exhaust fumes blowing into the rig floor.
21:30	23:45	564	plug abandon -- mechanical plug	ok	RIH with the GTV plug on 5½" HWDP from 44m to 564m
23:45	00:00	564	interruption -- wait	ok	Shut down operation due to exhaust fumes blowing into the rig floor.

Drilling Fluid

Sample Time	15:00	22:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	3508	3508
Fluid Type	OBM-Standard	Packer fluid
Fluid Density (g/cm3)	1.45	1.03
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	30	-999.99
Yield point (Pa)	9	-999.99
Filtration tests		
Pm filtrate ()		

Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3508		1.08	measured