

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-18 00:00 - 2008-03-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	72
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Pressure tested the GTV plug from above, 345 bars 10 min. Retrieved the wear bushing. RIH and jet washed WH area. Operation had to be suspended several times due to exhaust fumes blowing into the rig floor. Meanwhile cleaned the moon pool, pit room and pump room.

Summary of planned activities (24 Hours)

Install the 10 3/4" lock down sub. WOW to nipple down Diverter and BOP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	564	interruption -- wait	ok	Shut down operation due to exhaust fumes blowing into the rig floor.
01:45	02:30	616	plug abandon -- mechanical plug	ok	RIH with the GTV plug on 5½" HWD/DP from 564m to 616m.
02:30	03:15	616	plug abandon -- mechanical plug	ok	Broke out one double and made up TIW, pump in sub and 3m 5½" DP pup. Made up to TDS.
03:15	03:30	616	plug abandon -- mechanical plug	ok	Took up/down weight 98/91 MT. Set GTV plug at per Baker procedure. Bottom of the plug at 617m mid. element 614.5m, slips 615m and top of plug at 612m.
03:30	04:45	617	plug abandon -- mechanical plug	ok	Made 2" 1502 chiksan, flushed lines. Attempted to leak test line, found to much air in the system. Filled up system and leak tested line to TIW and IB OP 380 bars 5 min.
04:45	05:30	617	plug abandon -- mechanical plug	ok	Pressure tested the GTV plug from below to 380 bars 10 min., volume pumped 1.75m³ - 1.73m³ in return.
05:30	06:00	617	plug abandon -- mechanical plug	ok	Rigged down surface lines TIW, pump in sub and 5½" DP pup. Disengaged running tool from plug.
06:00	07:00	610	plug abandon -- mill	ok	Spotted 10m³ of hi-vis on top of GTV plug.
07:00	07:45	0	plug abandon -- mill	ok	Held tool box talk prior to break/lay out the GTV RT.
07:45	09:00	0	plug abandon -- mill	ok	Inspected the aft PRS's dies. POOH with the GTV RT from 612m to above the BOP.
09:00	09:45	0	plug abandon -- mill	ok	Held tool box talk and closed the shear rams and pressure tested the GTV plug from above to 345 bars 10 min., volume pumped 830 litres - return 830 litres.
09:45	10:00	0	plug abandon -- mill	ok	Laid out the GTV RT.
10:00	10:15	0	plug abandon -- mill	ok	Cleaned and cleared the rig floor.
10:15	11:00	139	drilling -- bop/wellhead equipment	ok	Held tool box talk and picked the wear bushing RRT. M/U on 5½" RIH and engaged the wear bushing at 139m took 60 MT over pull to free the wear bushing.
11:00	12:30	0	drilling -- bop/wellhead equipment	ok	POOH with the wear bushing. Laid out wear bushing and RRT. Found metal chip on the wear bushing.
12:30	12:45	0	drilling -- casing	ok	Picked up WH jetting sub.
12:45	13:15	0	interruption -- wait	ok	Operation suspended due to exhaust fumes blowing into the rig floor.
13:15	14:00	0	drilling -- casing	ok	RIH with the WH jetting sub from surface to 129m. Discussed forward plan with town.
14:00	16:45	0	interruption -- wait	ok	Operation suspended due to exhaust fumes blowing into the rig floor.
16:45	18:00	0	drilling -- casing	ok	Continued RIH to 138m and washed WH area with 5 rpm 2650 lpm 17 bars. POOH and laid out jetting sub.
18:00	00:00	0	interruption -- wait	ok	Operation suspended due to exhaust fumes blowing into the rig floor. Meanwhile cleaned the moon pool, pit room and pump room.

Drilling Fluid

Sample Time	15:00	22:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	3508	3508
Fluid Type	OBM-Standard	Packer fluid
Fluid Density (g/cm3)	1.45	1.03
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		

Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	30	-999.99
Yield point (Pa)	9	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3508		1.08	measured