

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-19 00:00 - 2008-03-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	73
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Operation had to be suspended due to exhaust fumes blowing into the rig floor. Meanwhile cleaned the moon pool, pit room, pump room and perform general maintenance. Install the 10 3/4" lock down sub. WOW. Meanwhile inspected and serviced the aft PRS and the TDS. Changed out Wash pipe.

Summary of planned activities (24 Hours)

WOW for pulling drilling riser. Perform general maintenance.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	0	interruption -- wait	ok	Operation suspended due to exhaust fumes blowing into the rig floor. Meanwhile cleaned the moon pool, pit room and pump room.
06:00	15:45	0	interruption -- wait	ok	Operation suspended due to exhaust fumes blowing into the rig floor. Meanwhile cleaned the moon pool, pit room, pump room and general ma intenance.
15:45	16:30	0	completion -- bop/wellhead equipm ent	ok	Held tool box talk and picked/made up the 10 3/4" Lock down sub.
16:30	17:00	130	completion -- bop/wellhead equipm ent	ok	RIH with the 10 3/4" Lock down sub to 130 m took up/down weight 78/74 MT.
17:00	17:30	139.3	completion -- bop/wellhead equipm ent	ok	Installed the 10 3/4" Lock down sub at 139.27m, as per Vetco procedure.
17:30	17:45	139.3	completion -- bop/wellhead equipm ent	ok	Performed line test from CMT unit to the rig floor to 207 bars 5 min.
17:45	18:45	139.3	completion -- bop/wellhead equipm ent	ok	Pressure up to 207 bars 5 min to fully set of the 10 3/4" Lock down sub. Volume pumped 275 litres - 250 litres in return.
18:45	19:00	139	completion -- bop/wellhead equipm ent	ok	Released the 10 3/4"Lock down sub RT.
19:00	21:00	0	completion -- bop/wellhead equipm ent	ok	POOH with the 10 3/4" Lock down sub RT and laid out same.
21:00	22:45	0	interruption -- waiting on weather	ok	WOW. Meanwhile inspected and serviced the aft PRS.
22:45	23:15	0	interruption -- waiting on weather	ok	WOW. Held time out due to LTA on main deck.
23:15	00:00	0	interruption -- waiting on weather	ok	WOW. Continued servicing the aft PRS.

Drilling Fluid

Sample Time	22:00
Sample Point	Reserve pit
Sample Depth mMD	3508
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	

Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured