

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-23 00:00 - 2008-03-24 00:00

|                          |                   |
|--------------------------|-------------------|
| Status:                  | normal            |
| Report creation time:    | 2018-05-03 13:52  |
| Report number:           | 77                |
| Days Ahead/Behind (+/-): |                   |
| Operator:                | StatoilHydro      |
| Rig Name:                | MÆRSK INSPIRER    |
| Drilling contractor:     | Mærsk Contractors |
| Spud Date:               | 2007-03-10 00:00  |
| Wellbore type:           |                   |
| Elevation RKB-MSL (m):   | 54.9              |
| Water depth MSL (m):     | 91                |
| Tight well:              | Y                 |
| HPHT:                    | Y                 |
| Temperature (I):         |                   |
| Pressure (I):            |                   |
| Date Well Complete:      | 2008-02-28        |

|                             |                          |
|-----------------------------|--------------------------|
| Dist Drilled (m):           | -999.99                  |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (I):               |                          |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.65                     |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 3510   |
| Depth mTVD:                       | 3138.8 |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  | 2760   |
| Depth At Formation Strength mTVD: | 2599   |
| Depth At Last Casing mMD:         | 3508   |
| Depth At Last Casing mTVD:        | 3136.9 |

Summary of activities (24 Hours)

WOW prior to retrieve the HP riser. Performed general maintenance and PM's. Changed out of BOP door seal assy, greased manuel valves on choke/kill line. Cleaned pit. Performed general maintenance and PM's. Not able to work at rig floor, due to exhaust fumes. Installed CRI check valve on to F-14. Attempted to inject in to F-12 annulus.

Summary of planned activities (24 Hours)

WOW to be able to nipple down Diverter and BOP. Nipple down the Diverter, BOP and the HPDR.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity                | State | Remark                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|------------|----------|---------------|------------------------------------|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 06:00    | 0             | interruption -- waiting on weather | ok    | WOW prior to retrieve the HP riser. Completed installation of the flood light in the derrick. House keeping in the moon pool.<br><div><div>Time</div><div>Wind speed</div><div>Wind direction</div><div>Sea</div><div>Wave direction</div></div> <div><div>01:00</div><div>7/9</div><div>360°</div><div>2.7/3.9</div><div>340°</div></div> <div><div>03:00</div><div>11/15</div><div>340°</div><div>2.4/4.1</div><div>340°</div></div> <div><div>05:00</div><div>15/18</div><div>350°</div><div>2.7/4.3</div><div>340°</div></div> <div><div>07:00</div><div>12/14</div><div>350°</div><div>2.9/4.6</div><div>340°</div></div> |

Drilling Fluid

|                         |              |
|-------------------------|--------------|
| Sample Time             | 15:00        |
| Sample Point            | Active pit   |
| Sample Depth mMD        | 3508         |
| Fluid Type              | Packer fluid |
| Fluid Density (g/cm3)   | 1.03         |
| Funnel Visc (s)         | -999.99      |
| Mf (I)                  |              |
| Pm (I)                  |              |
| Pm filtrate (I)         |              |
| Chloride (I)            |              |
| Calcium (I)             |              |
| Magnesium (I)           |              |
| Ph                      |              |
| Excess Lime (I)         |              |
| Solids                  |              |
| Sand (I)                |              |
| Water (I)               |              |
| Oil (I)                 |              |
| Solids (I)              |              |
| Corrected solids (I)    |              |
| High gravity solids (I) |              |
| Low gravity solids (I)  |              |
| Viscometer tests        |              |

|                       |         |
|-----------------------|---------|
| Plastic visc. (mPa.s) | -999.99 |
| Yield point (Pa)      | -999.99 |
| Filtration tests      |         |
| Pm filtrate ()        |         |
| Filtrate Lthp ()      |         |
| Filtrate Hthp ()      |         |
| Cake thickn API ()    |         |
| Cake thickn HPHT ()   |         |
| Test Temp HPHT ()     |         |
| Comment               |         |

Pore Pressure

| Time  | Depth mMD | Depth TVD | Equ Mud Weight (g/cm3) | Reading  |
|-------|-----------|-----------|------------------------|----------|
| 00:00 | 3510      |           | 1.08                   | measured |