

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-24 00:00 - 2008-03-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	78
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

WOW prior to retrieve the HP riser. No access to rig floor, due to exhaust fumes. RIH with test plug, attempted to test against plug. Performed general maintenance and PM's. Re-ran in hole with test plug with polypack seals. Pressure tested plug to 25/345 bars 5/10 min.

Summary of planned activities (24 Hours)

WOW to be able to nipple down Diverter and BOP. Nipple down the Diverter, BOP and the HPDR.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark																														
00:00	06:00	0	interruption -- waiting on weather	ok	WOW prior to retrieve the HP riser. Not able to work at rig floor, due to exhaust fumes. Installed CRI check valve on to F-14. Greased valves on BOP. House keeping in the moon pool. <table><tr><td>Time</td><td>Wind speed</td><td>Wind direction</td><td>Sea</td><td>Wave direction</td></tr><tr><td></td><td>Knots</td><td>deg</td><td>m</td><td>deg</td></tr><tr><td>02:00</td><td>17/20</td><td>320°</td><td>3.6/5.8</td><td>340°</td></tr><tr><td>04:00</td><td>30/34</td><td>320°</td><td>3.1/5.8</td><td>340°</td></tr><tr><td>06:00</td><td>15/18</td><td>340°</td><td>2.7/4.3</td><td>340°</td></tr><tr><td>07:00</td><td>29/33</td><td>350°</td><td>3.6/5.8</td><td>340°</td></tr></table>	Time	Wind speed	Wind direction	Sea	Wave direction		Knots	deg	m	deg	02:00	17/20	320°	3.6/5.8	340°	04:00	30/34	320°	3.1/5.8	340°	06:00	15/18	340°	2.7/4.3	340°	07:00	29/33	350°	3.6/5.8	340°
Time	Wind speed	Wind direction	Sea	Wave direction																															
	Knots	deg	m	deg																															
02:00	17/20	320°	3.6/5.8	340°																															
04:00	30/34	320°	3.1/5.8	340°																															
06:00	15/18	340°	2.7/4.3	340°																															
07:00	29/33	350°	3.6/5.8	340°																															
06:00	14:00	0	interruption -- waiting on weather	ok	WOW prior to retrieve the HP riser. Performed general maintenance and PM's. <table><tr><td>Time</td><td>Wind speed</td><td>Wind direction</td><td>Sea</td><td>Wave direction</td></tr><tr><td></td><td>Knots</td><td>deg</td><td>m</td><td>deg</td></tr><tr><td>08:00</td><td>15/17</td><td>340°</td><td>4.2/6.7</td><td>340°</td></tr><tr><td>10:00</td><td>25/28</td><td>340°</td><td>3.9/6.3</td><td>340°</td></tr><tr><td>12:00</td><td>26/30</td><td>340°</td><td>3.6/5.8</td><td>340°</td></tr><tr><td>14:00</td><td></td><td></td><td>3.7/5.9</td><td>350°</td></tr></table> 07:00-10:30 No access to rig floor, due to exhaust fumes. 12:45-14:00 No access to rig floor, due to exhaust fumes	Time	Wind speed	Wind direction	Sea	Wave direction		Knots	deg	m	deg	08:00	15/17	340°	4.2/6.7	340°	10:00	25/28	340°	3.9/6.3	340°	12:00	26/30	340°	3.6/5.8	340°	14:00			3.7/5.9	350°
Time	Wind speed	Wind direction	Sea	Wave direction																															
	Knots	deg	m	deg																															
08:00	15/17	340°	4.2/6.7	340°																															
10:00	25/28	340°	3.9/6.3	340°																															
12:00	26/30	340°	3.6/5.8	340°																															
14:00			3.7/5.9	350°																															
14:00	19:00	139	interruption -- waiting on weather	ok	WOW prior to retrieve the HP riser. Meanwhile RIH with test plug and landed of in sub sea WH. Attempted to pressure test against plug. POOH with test plug. <table><tr><td>Time</td><td>Wind speed</td><td>Wind direction</td><td>Sea</td><td>Wave direction</td></tr><tr><td></td><td>Knots</td><td>deg</td><td>m</td><td>deg</td></tr><tr><td>16:00</td><td>23/26</td><td>330°</td><td>3.9/6.2</td><td>330°</td></tr><tr><td>18:00</td><td>23/27</td><td>360°</td><td>3.9/6.2</td><td>340°</td></tr></table> 16:30-19:00 No access to rig floor, due to exhaust fumes	Time	Wind speed	Wind direction	Sea	Wave direction		Knots	deg	m	deg	16:00	23/26	330°	3.9/6.2	330°	18:00	23/27	360°	3.9/6.2	340°										
Time	Wind speed	Wind direction	Sea	Wave direction																															
	Knots	deg	m	deg																															
16:00	23/26	330°	3.9/6.2	330°																															
18:00	23/27	360°	3.9/6.2	340°																															
19:00	00:00	0	interruption -- waiting on weather	ok	WOW prior to retrieve the HP riser. Not able to work at rig floor, due to exhaust fumes. Performed general maintenance and PM's. <table><tr><td>Time</td><td>Wind speed</td><td>Wind direction</td><td>Sea</td><td>Wave direction</td></tr><tr><td></td><td>Knots</td><td>deg</td><td>m</td><td>deg</td></tr><tr><td>20:00</td><td></td><td></td><td>3.8/6.1</td><td>340°</td></tr><tr><td>22:00</td><td>20/24</td><td>320°</td><td>4.0/6.3</td><td>340°</td></tr><tr><td>00:00</td><td>17/22</td><td>320°</td><td>3.9/6.3</td><td>340°</td></tr></table>	Time	Wind speed	Wind direction	Sea	Wave direction		Knots	deg	m	deg	20:00			3.8/6.1	340°	22:00	20/24	320°	4.0/6.3	340°	00:00	17/22	320°	3.9/6.3	340°					
Time	Wind speed	Wind direction	Sea	Wave direction																															
	Knots	deg	m	deg																															
20:00			3.8/6.1	340°																															
22:00	20/24	320°	4.0/6.3	340°																															
00:00	17/22	320°	3.9/6.3	340°																															

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3508
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (°)	
Pm (°)	
Pm filtrate (°)	
Chloride (°)	
Calcium (°)	
Magnesium (°)	
Ph	
Excess Lime (°)	
Solids	
Sand (°)	
Water (°)	
Oil (°)	
Solids (°)	

Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured