

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-26 00:00 - 2008-03-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	80
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

WOW prior to pull HPDR. Shut in F12 production. Prepared for/disconnected and pulled HPDR.

Summary of planned activities (24 Hours)

Pull HPDR. WOW for running production Riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	interruption -- waiting on weather	ok	WOW prior to retrieve the HP riser. No access to rig floor, due to exhaust fumes.
00:30	03:00	0	drilling -- bop/wellhead equipment	ok	Held tool box talk and N/D diverter and BOP. Had gas turbines shut down at 01:25 due to exhaust fumes blowing into the rig floor.
03:00	03:15	0	drilling -- bop/wellhead equipment	ok	Held tool box talk prior to M/U the Claxton tool.
03:15	06:00	0	drilling -- bop/wellhead equipment	ok	Landed the Claxton tool on to the HPDR. Made Claxton tool to 1300 ft-lbs.
06:00	07:00	0	interruption -- waiting on weather	ok	WOW prior to retrieve the HP riser. TimeWind speedWind directionSeamWave direction06:3022/25Knotsdeg350°3,4/5,4mdeg340°
07:00	11:00	0	drilling -- bop/wellhead equipment	ok	Shut in F-12 for production. Simultaneously prepared for retrieving HPDR BOP joint. Moved CRI hose line from F-12 to F-14. Installed hot stab, for releasing of riser TBC. TimeWind speedWind directionSeamWave direction08:3013/15Knotsdeg020°3,5/5,5mdeg340°
11:00	15:00	0	drilling -- bop/wellhead equipment	ok	Loosen BOP/Tension joint flange. At 11:15 confirmed production shut in. TimeWind speedWind directionSeamWave direction11:306/11Knotsdeg030°2,6/4,1mdeg340°13:304/10Knotsdeg050°2,2/3,4mdeg340°15:001/3Knotsdeg110°2,1/3,4mdeg350°
15:00	15:30	0	drilling -- bop/wellhead equipment	ok	Removed horizontal tension support for riser in the moon pool.
15:30	16:00	0	drilling -- bop/wellhead equipment	ok	Loosen the remaining 4 bolts on BOP/tension joint flange.
16:00	16:45	0	drilling -- bop/wellhead equipment	ok	Picked up the BOP joint and racked back one DP stand.
16:45	17:30	0	drilling -- bop/wellhead equipment	ok	R/U elevator on slings to allow, for laying out the Claxton tool with pup joint attached. Removed master bushing and outer ring.
17:30	18:15	0	drilling -- bop/wellhead equipment	ok	Pulled the BOP joint above the RT. Installed outer ring and the master bushing. Preserved the BOP joint flange. Laid out the BOP joint.
18:15	18:30	0	drilling -- bop/wellhead equipment	ok	R/D slings on elevator.
18:30	19:00	0	drilling -- bop/wellhead equipment	ok	Made up riser lifting sub on one DP std.
19:00	20:45	139	drilling -- bop/wellhead equipment	ok	Held tool box talk and RIH with C-type lifting sub and made up same to Tension joint. Simultaneously disconnected the Claxton tool from the BOP joint.
20:45	21:45	139	drilling -- bop/wellhead equipment	ok	Installed Spider. TimeWind speedWind directionSeamWave direction21:304/8Knotsdeg160°1,7/2,7mdeg350°
21:45	00:00	139	drilling -- bop/wellhead equipment	ok	Held tool box talk and applied 130 MT on to the string. Commenced to remove tension cylinders.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3508
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	

Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured