

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-27 00:00 - 2008-03-28 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	81
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Pulled HPDR from 140 m to surface. Laid doubles in horizontal storage rack. Prepared singles for backload.

Summary of planned activities (24 Hours)

WOW. Meanwile transfer F-4 flowline/hose from drillfloor to XMT deck. Transfer 4 ea tension cylinders for F-14 to Centralizer deck. Run production riser; TBC, stress joint and two riser doubles. WOW.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	139	drilling -- bop/wellhead equipment	ok	Continued rigging down the tension system. Time Wind speed Wind direction Sea Wave direction Knots deg m deg 00:20 7/12 160° 1,3/2,1 360°
01:45	03:00	139	drilling -- bop/wellhead equipment	ok	Held tool box talk and slacked of to 110 MT on the string. Released TBC as per Vetco procedure.
03:00	04:30	95	drilling -- bop/wellhead equipment	ok	Pulled HPDR tension joint and landed of in Spider. Racked back stand in derrick. Made up HPDR lifting sub. Pulled back first double HPDR with tension joint on top and landed of in Spider.
04:30	06:00	95	drilling -- bop/wellhead equipment	ok	Disconnected flange bolt on HPDR flange and picked up double. Time Wind speed Wind direction Sea Wave direction Knots deg m deg 05:00 11/15 170° 1,5/2,4 360°
06:00	08:00	0	drilling -- bop/wellhead equipment	ok	Made up handling flange type C to HPDR double B in rotary.
08:00	09:00	0	drilling -- bop/wellhead equipment	ok	Landed double A on HTS cradle with simultaneous lift by deck crane and block. Re-slung double A and lifted to horizontal storage rack using deck crane.
09:00	10:00	0	drilling -- bop/wellhead equipment	ok	Pulled HPDR double B through rotary and placed coupling in working height above riser spider. Removed fairings.
10:00	14:15	0	drilling -- bop/wellhead equipment	ok	Landed off double B in riser spider. Broke bolts on flange. Inspected and preserved seal surfaces on flanges. Made up handling flange flange type C to double C.
14:15	15:00	0	drilling -- bop/wellhead equipment	ok	Landed double B on HTS cradle with simultaneous lift by deck crane and block. Re-slung double B and lifted to horizontal storage rack using deck crane.
15:00	16:00	0	drilling -- bop/wellhead equipment	ok	Pulled HPDR double C through rotary and placed coupling in working height above riser spider. Removed fairings.
16:00	18:15	0	drilling -- bop/wellhead equipment	ok	Landed off double C in riser spider. Broke bolts on flange. Lifted off double C. Inspected and preserved seal surfaces on flanges. Made up handling flange type C to standard joint #1. Meanwhile ROV brushed wellhead seal area and installed VXG ring.
18:15	19:15	0	drilling -- bop/wellhead equipment	ok	Landed double C on HTS cradle with simultaneous lift with deck crane and block. Re-slung double C and lifted to horizontal storage rack using deck crane.
19:15	21:30	0	drilling -- bop/wellhead equipment	ok	Pulled HPDR standard joint #1 and placed coupling in working height above riser spider. Removed fairings. Landed off HPDR standard joint #1 in riser spider. Broke bolts on flange. Observed loose skirt on TBC connector, bolts partly unscrewed and 2 bolts missing. Tightened bolts on TBC skirt.
21:30	22:15	0	drilling -- bop/wellhead equipment	ok	Made up handling flange type C to HPDR lower pup joint.
22:15	22:30	0	drilling -- bop/wellhead equipment	ok	Landed HPDR standard joint #1 on HTS cradle with simultaneous lift by deck crane and block. Re-slung double HPDR standard joint #1 and lifted to basket on main deck.
22:30	00:00	0	drilling -- bop/wellhead equipment	ok	Pulled HPDR lower pup joint and placed coupling in working height above riser spider. Removed fairings. Landed off HPDR standard joint #1 in riser spider. Meanwhile installed debris cap on F-4 using ROV and tugger assist.

Drilling Fluid

Sample Time	17:00
Sample Point	Active pit
Sample Depth mMD	3508
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	

Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured