

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-28 00:00 - 2008-03-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	82
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Waited on weather for running production riser. Meanwhile brought flexible hose to XMT deck and hooked up same. Landed BOP on test stump. Attempted to test BOP to 15 K. Had leakage on test stump. Changed gasket on test stump. Lifted F-4 XMT to moonpool. Transferred tension cylinders to XMT deck.

Summary of planned activities (24 Hours)

Waiting on weather. Meanwhile test BOP. Prepare for running production riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	0	drilling -- bop/well head equipment	ok	Broke bolts on flange between lower pup and stress joint.
01:30	02:30	0	drilling -- wait	ok	Due to findings made by production department, halted operation for inspection in wellhead area. A support bracket on the F-12 flowline/piping was found to be ripped off. Mærsk rig management decided not to start production due to the circumstances. Further investigation/assessment needed before starting production.
02:30	03:30	0	drilling -- bop/well head equipment	ok	Landed HPDR lower pup joint on HTS cradle with simultaneous lift by deck crane and block. Removed handling flange. Re-slung HPDR lower pup joint and lifted to basket on main deck.
03:30	05:15	0	drilling -- bop/well head equipment	ok	Installed handling flange type C on TBC joint. Pulled out TBC joint and laid down on HTS cradle with simultaneous lift by block and deck crane. Removed handling flange. Lifted TBC joint to basket on main deck.
05:15	06:00	0	interruption -- waiting on weather	ok	WOW for running production riser. Meanwhile: Cleared and tidied rigfloor. Brought F-4 flexible hose onto HTS. Held toolbox talk prior to transferring flexible hose to XMT deck.
06:00	19:00	0	interruption -- waiting on weather	ok	Waited on weather. Meanwhile : -Cleared XMT deck for reception of F-4 flexible hose -Transferred F-4 flexible hose to XMT deck -Suspended flexibel hose in roof and jacked to position for hook up -Landed BOP on test stump and made up NT-2 connector -Tested door seal on BOP
19:00	00:00	0	interruption -- waiting on weather	ok	Waited on weather. Meanwhile : -Worked on hooking up flexible hose -Assisted production in equalizing across DHSV

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured