

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-29 00:00 - 2008-03-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	83
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	3448
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Waited on weather to obtain conditions for running production riser. Meanwhile tested BOP to 15 K. Lifted TBC to drillfloor and performed pre-operational checks. Laid out 10 3/4" casing. Installed vinyl guides and tenison ring in wellhead module decks.

Summary of planned activities (24 Hours)

Waiting on weather. Run production riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	0	interruption -- waiting on weather	ok	Waited on weather. Meanwhile : -Worked on hooking up flexible hose -Tested BOP - 6 month 15 K test - had leakage on test stump -Changed gasket on test stump and made up NT-2 connector -Lifted F-4 XMT to moonpool -Transferred tension cylinders for F-14 to XMT deck
06:00	20:00	0	interruption -- waiting on weather	ok	Waited on weather for running production riser. Meanwhile : -Performed 6 month BOP test to 15 K -Repaired 10 MT tugger in moonopol -Moved guide funnel to F-4 and installed debris cover -Performed derrick inspection
20:00	00:00	0	interruption -- waiting on weather	ok	Waited on weather for running production riser. Meanwhile : -Performed repair of BX elevator -Lifted TBC joint to drillflor -Performed pre-operational checks on TBC

Drilling Fluid

Sample Time	13:00
Sample Point	Active pit
Sample Depth mMD	3508
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate (I)	
Filtrate Lthp (I)	
Filtrate Hthp (I)	

Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured