

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-01 00:00 - 2008-04-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	86
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	3448
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Installed surface wellhead and tested same. Ran BOP riser joint. Nippled up BOP. Installed diverter and slickjoint. Tested BOP connection and annulus valves against test plug to 345 bar. Made up bowl protector RT.

Summary of planned activities (24 Hours)

Retrieve annulus isolation sleeve in 10 3/4" hanger. Retrieve bowl protector and wash multibowl. Run 10 3/4" tie-back casing and land same on spear. Make up tie-back casing to tie-back adapter. Run adjustment sub running tool and engage same, retract adjustment sub.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	140	drilling -- bp/wellhead equipment	ok	Installed Norse cutting equipment on riser.
00:30	04:30	140	drilling -- bp/wellhead equipment	ok	Cut riser according to Norse procedure. Meanwhile : -Installed flood lights in derrick -Varco checked both PRS's with focus on falling objects -Painted tuggerchains and control panels on drillfloor -Tested Gray valve and FOSVs to 345 bar -Brought wellhead to drillfloor
04:30	05:15	140	drilling -- bp/wellhead equipment	ok	Released top part of riser when cut obtained. Re-configured cutting jig with 45 deg blades for machining bevel. Put protective ball on top of cut to avoid swarf falling into well.
05:15	06:00	140	drilling -- bp/wellhead equipment	ok	Cut 45 deg bevel on riser circumference.
06:00	07:15	140	drilling -- bp/wellhead equipment	ok	Rigged down Norse cutting equipment. Removed swarf and smoothed down cut. Marked deck for wellhead orientation.
07:15	08:15	140	drilling -- bp/wellhead equipment	ok	Packed and removed cutting equipment. Cleared and tidied wellhead decks.
08:15	09:00	0	drilling -- bp/wellhead equipment	ok	Pulled landing stand and laid out handling flange and riser cut off.
09:00	09:15	0	drilling -- bp/wellhead equipment	ok	Held toolbox talk prior to lowering WH with dual lift.
09:15	10:00	0	drilling -- bp/wellhead equipment	ok	Lowered WH to tensioner deck and landed same on top of riser.
10:00	16:30	0	drilling -- bp/wellhead equipment	ok	Orientated WH with valve stack pointing 45 deg relative to PORT/FWD. Pressure tested BT-seals to 35 bar - ok. Energized plastic in upper and lower BT seal. Tested seals to 207 bar / 10 min - ok. Locked in 1000 psi after test. Energized slips with cap screws according to Vetco procedure. Pull tested WH with tugger - ok. Installed valves on A and B annulus outlets. Mean while loosened bolts on BOP NT-2 connector on stump. Made preparations to run BOP riser joint.
16:30	16:45	0	drilling -- bp/wellhead equipment	ok	Held toolbox talk prior to installing BOP riser joint.
16:45	17:45	0	drilling -- bp/wellhead equipment	ok	Ran BOP riser joint using block and dedicated slings and landed on wellhead. Made up NT-2 connector. Retrieved lift slings.
17:45	18:00	0	drilling -- bp/wellhead equipment	ok	Held toolbox talk prior to nipping BOP.
18:00	22:30	0	drilling -- bp/wellhead equipment	ok	Nippled up BOP. Meanwhile prepared for installing diverter.
22:30	22:45	0	drilling -- bp/wellhead equipment	ok	Held toolbox talk prior to installing slick joint and diverter.
22:45	00:00	0	drilling -- bp/wellhead equipment	ok	Installed diverter in housing.

Drilling Fluid

Sample Time	13:00
Sample Point	Active pit
Sample Depth mMD	3508
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03

Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured