

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-02 00:00 - 2008-04-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	87
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	3448
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Installed bowl protector. Retrieved annulus insert in 10 3/4" hanger. Displaced well to 1,03 sg packer fluid. Made extra washing run to clean tie-back adapter. Retrieved bowl protector. Rig up for running 10 3/4" tie-back casing.

Summary of planned activities (24 Hours)

Run 10 3/4" tie-back casing. Latch tie-back adapter. Activate adjustment sub. Test upper tie-back with straddle cup tester. Install MS-seal and test same. Pull GTV plug. Rig up for running completion.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	drilling -- bop/wellhead equipment	ok	Installed diverter in housing.
00:30	02:15	0	drilling -- bop/wellhead equipment	ok	Ran slickjoint and landed same on top of BOP. Removed running slings from bails and installed elevator.
02:15	03:30	0	drilling -- bop activities	ok	Function tested BOP shear ram - ok. RIH with test plug for testing BOP connection. Function tested BOP rams and annular - ok. Landed test plug in surface wellhead. Performed line test and verified line up by opening HCR with 35 bar - ok.
03:30	04:15	0	drilling -- bop/wellhead equipment	ok	Pressured up to 35 bar using cement unit - mismatch pumped vs theoretical volume. Suspected pressuring up against GT plug. Opened B-annulus valves to vent underneath plug and pressure dropped immediately. Leakage observed across test plug despite steady pressure 35 bar indicating that plug did not vent into pipe when doing pressure test. Discussed situation - decided to re-attempt test while keeping B-annulus valves open.
04:15	05:15	0	drilling -- bop activities	ok	Increased pump rate to 50 lpm and put 100 bar differential across plug, leakage decreased and pressure curve indicated that plug was sealing. Achieved steady pressure curve at 100 bar. Bled off pressure to 35 bar and held test for 5 mins (1,7 bar drop / 5 min). Steady fluid returns observed from B-annulus. Pressured up to 345 bar and tested connectors + inner A annulus valve for 10 min - 1,3 bar drop - ok. Shifted valves on A annulus. Held pressure and pressure tested outer A annulus valve for 10 min - 0,7 bar drop - ok. Pumped and bled back 43 liter (35 => 345 bar). Still minor fluid returns from B-annulus outlet but gradually decreasing.
05:15	05:30	0	drilling -- bop activities	ok	POOH with 5 1/2" DP stand and test plug. Observed dirt/mud residues plug. Found pieces of steel in the mud residues. Strapped pipe and found landing point 20,45 m vs theoretical 20,81 m - but likely that plug landed too shallow.
05:30	06:00	0	drilling -- bop/wellhead equipment	ok	Made up bowl protector to running tool and made up to stand of 5 1/2" DP. Meanwhile hooked up tension cylinders on BOP.
06:00	08:30	20	drilling -- casing	ok	Installed bowl protector according to Vetco instructions. POOH with 5 1/2" DP stand and laid down RT. Meanwhile hooked up BOP tension cylinders in moonpool.
08:30	09:00	0	drilling -- casing	ok	Held toolbox talk prior to retrieving annulus insert.
09:00	09:30	0	drilling -- casing	ok	Checked equipment prior to RIH.
09:30	10:30	0	drilling -- casing	ok	Picked up and made up annulus insert J-slot retrieval tool.
10:30	10:45	76	drilling -- casing	ok	RIH with retrieval tool on 5 1/2" HWDP landing string from surface to 76 m MD.
10:45	11:00	76	drilling -- casing	ok	Mærsk crewchange. Held toolbox talk prior to continuing operation.
11:00	12:00	120	drilling -- casing	ok	RIH with retrieval tool on 5 1/2" HWDP landing string from 76 m to 120 m MD. Made up TDS and took torque readings with annular closed (200 psi on strip bottle). Torque 0,3-0,6 kNm at 5 rpm.
12:00	13:30	139.7	drilling -- casing	ok	Tagged annulus insert at 139,68 m MD. Engaged J-slot and confirmed with 1 MT overpull.
13:30	14:15	139.7	drilling -- casing	ok	Closed annular and backed out insert with 3 lefthand turns. Max torque 5 kNm. Observed for pressure build up - none observed. Continued backing out annular insert with another 3 lefthand turns - observed 6" travel - ok.
14:15	14:30	139.7	drilling -- casing	ok	Opened annular. Attempted to pull free - had 18 MT overpull. Continued rotating left and came free with annular insert.
14:30	15:00	138	drilling -- casing	ok	Flowchecked well - well static.
15:00	15:45	138	drilling -- casing	ok	Emptied trip tanks. Displaced well to 1,03 sg completion fluid at 1000 lpm. Pumped a total of 26 m3.
15:45	16:45	138	drilling -- casing	ok	Broke out TDS. POOH with annular insert on 5 1/2" HWDP landing string from 138 m MD to surface.
16:45	17:00	0	drilling -- casing	ok	Broke out annular insert RT. Worked to free annular insert free from J-slot running tool due to debris jamming the sleeve.
17:00	17:15	0	drilling -- casing	ok	Held toolbox talk prior to making up Smith 10 3/4" spear.
17:15	18:15	0	drilling -- casing	ok	Made up spear to 5 1/2" HWDP (LS-1), checked serial no - ok. Broke spear and inserted 9,632" nominal grapple. Made up spear using rig tongs.
18:15	19:45	0	drilling -- casing	ok	Made up adjustment sub setting tool to stand of 5 1/2" HWDP (LS-2), checked serial no - ok.
19:45	21:30	140.5	drilling -- casing	ok	Performed extra washing trip in order to clean tie-back adapter. Made up bullnose/jet sub. RIH on 5 1/2" DP from surface to 140 m MD. Stepped up pumps to 3500 lpm / SPP 68 bar. Passed tie-back adapter and pulled back while pumping and rotating with 5 rpm. Pumped a total of 25 m3. Took returns to separate pit. POOH with jet sub.
21:30	22:00	0	drilling -- casing	ok	Made up bowl protector RT and RIH on stand of 5 1/2" DP to 20 m. Caught bowl protector and POOH.

22:00	22:15	0	drilling -- casing	ok	Held toolbox talk prior to rig up 10 3/4" casing running equipment.
22:15	23:15	0	drilling -- casing	ok	Cleared and tidied drillfloor prior to bringing in casing running equipment.
23:15	00:00	0	drilling -- casing	ok	Installed BX-3 elevator, changed inserts and function tested same.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3508
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured