

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-03 00:00 - 2008-04-04 00:00

|                          |                   |
|--------------------------|-------------------|
| Status:                  | normal            |
| Report creation time:    | 2018-05-03 13:52  |
| Report number:           | 88                |
| Days Ahead/Behind (+/-): |                   |
| Operator:                | StatoilHydro      |
| Rig Name:                | MÆRSK INSPIRER    |
| Drilling contractor:     | Mærsk Contractors |
| Spud Date:               | 2007-03-10 00:00  |
| Wellbore type:           |                   |
| Elevation RKB-MSL (m):   | 54.9              |
| Water depth MSL (m):     | 91                |
| Tight well:              | Y                 |
| HPHT:                    | Y                 |
| Temperature (I):         |                   |
| Pressure (I):            |                   |
| Date Well Complete:      | 2008-02-28        |

|                             |                          |
|-----------------------------|--------------------------|
| Dist Drilled (m):           | -999.99                  |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (I):               |                          |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.65                     |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 3510   |
| Depth mTVD:                       | 3138.8 |
| Plug Back Depth mMD:              | 3448   |
| Depth at formation strength mMD:  | 2760   |
| Depth At Formation Strength mTVD: | 2599   |
| Depth At Last Casing mMD:         | 3508   |
| Depth At Last Casing mTVD:        | 3136.9 |

Summary of activities (24 Hours)

Troublehot Mærsk casing tong. Changed to Odfjell casing tong. Troubleshot Odfjell casing tong. Made up and RIH with 10 3/4" surface tie-back casing. Made up adjustment sub and 10 3/4" hanger. Engaged spear. Troubleshot TDS torque wrench. RIH and made several attempts to land. Achieved satisfactory datum on 4th attempt. Made up tie-back adapter to 10 000 Nm. POOH with spear. Rigged down casing tong and PS-30 slips.

Summary of planned activities (24 Hours)

Activate adjustment sub. Test adjustment sub and tie-back adapter to 380 bar. Test surface tie-back casing to 380 bar. Set MS-seal in casing hanger. Set secondary bowl protector. Drift 10 3/4" surface casing. Pull GTV plug.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity  | State | Remark                                                                                                                                                                                                                                                                                                  |
|------------|----------|---------------|----------------------|-------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 02:00    | 0             | drilling -- casing   | ok    | Moved Mærsk casing tong from drawwork deck storage and moved in front of IR.                                                                                                                                                                                                                            |
| 02:00      | 05:00    | 0             | drilling -- casing   | ok    | Hooked up casing tong. Changed head on PDM to accommodate 10 3/4" casing. Moved HTS rollers from FWD to AFT end of cantilever. Dressed PS-30 casing with 10 3/4" inserts/dies. Removed masterbushing and installed PS-30 in rotary. Hooked up PS-30 slip. Programmed and tested casing tong - negative. |
| 05:00      | 05:30    | 0             | interruption - other | ok    | Troubleshot casing tong / programming.                                                                                                                                                                                                                                                                  |
| 05:30      | 06:00    | 0             | drilling -- casing   | ok    | Function tested casing tong - ok.                                                                                                                                                                                                                                                                       |
| 06:00      | 07:00    | 3             | drilling -- casing   | ok    | Picked up tie-back adapter and checked seals and acme thread. Installed tie-back adapter in slips. Secured same with dogcollar.                                                                                                                                                                         |
| 07:00      | 08:00    | 3             | drilling -- casing   | ok    | Picked up first 10 3/4" joint and stabbed on to tie-back adapter. Had problems with Mærsk casing tong. Not able to get torque/turn curves on computer.                                                                                                                                                  |
| 08:00      | 09:00    | 3             | interruption - other | ok    | Investigated problem with casing tong.                                                                                                                                                                                                                                                                  |
| 09:00      | 09:30    | 0             | interruption - other | ok    | Laid out tie-back adapter. Picked up joint #18 and #17 to test make up with Mærsk casing tong.                                                                                                                                                                                                          |
| 09:30      | 11:45    | 0             | interruption - other | ok    | Attempted to make up connection, investigated missing torque reading on Mærsk system. Traced fault to be load cell or load cell amplifier.                                                                                                                                                              |
| 11:45      | 12:15    | 0             | interruption - other | ok    | Laid out joint #18 and #17 due to overtorque.                                                                                                                                                                                                                                                           |
| 12:15      | 14:00    | 0             | interruption - other | ok    | Rigged down Mærsk casing tong and frame.                                                                                                                                                                                                                                                                |
| 14:00      | 15:45    | 0             | interruption - other | ok    | Rigged up Odfjell casing tong and installed in rails in front of IR. Meanwhile held toolbox talk for re-installing safety net on FWD PRS.                                                                                                                                                               |
| 15:45      | 18:15    | 0             | interruption - other | ok    | Re-installed safety net around FWD PRS.                                                                                                                                                                                                                                                                 |
| 18:15      | 19:15    | 0             | interruption - other | ok    | Powered up OWS casing tong. Installed travle cylinder.                                                                                                                                                                                                                                                  |
| 19:15      | 21:00    | 0             | interruption - other | ok    | Picked up tie-back connector and installed same in slips. Picked up 1 st joint and attempted to make up to tie-back adapter - not able to get torque/turn curve on Odfjell computer. Trouble shot situation. Changed gauges and valve on Odfjell tong.                                                  |
| 21:00      | 23:00    | 108           | drilling -- casing   | ok    | RIH with 10 3/4" tie-back casing from surface to 108 m MD according to tally.                                                                                                                                                                                                                           |
| 23:00      | 00:00    | 119           | drilling -- casing   | ok    | Picked up and made up 10 3/4" hanger / adjustable sub assy. Landed hanger in slips. Broke off casing hanger handling tool. Checked casing hanger. Changed from BX3 to 5 1/2" BX elevator.                                                                                                               |

Pore Pressure

| Time  | Depth mMD | Depth TVD | Equ Mud Weight (g/cm3) | Reading  |
|-------|-----------|-----------|------------------------|----------|
| 00:00 | 3510      |           | 1.08                   | measured |

Casing Liner Tubing

|                       |         |
|-----------------------|---------|
| Start Time            |         |
| End Time              |         |
| Type of Pipe          | Casing  |
| Casing Type           |         |
| Outside diameter (in) | 10.75   |
| Inside diameter (in)  | 9.66    |
| Weight (lbm/ft)       | 60.7    |
| Grade                 | C-95    |
| Connection            | New Vam |
| Length (m)            | 119.3   |

|             |       |
|-------------|-------|
| Top mMD     | 20.5  |
| Bottom mMD  | 139.8 |
| Description |       |
| Comment     |       |