

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-05 00:00 - 2008-04-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	90
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	3448
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Landed 10 3/4" casing hanger running tool. Pressure tested upper tie-back casing against GTV plug to 380 bar - ok. Suspended operations due to exhaust fumes on drillfloor. Meanwhile cleaned in drilling areas. Shut down gas turbines. Pulled 10 3/4" casing hanger RT. Rigged down casing running equipment. Dropped object on drillfloor - suspended operations. Secured and isolated aft PRS. Resumed operations. Made up MS-seal running tool. Function tested tool.

Summary of planned activities (24 Hours)

Run bowl protector in surface WH. Drift 10 3/4" casing to 600 m MD. Pull GTV plug at 615 m MD. Pull bowl protector. Prepare for running completion.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	0	interruption -- other	ok	Repaired aft PRS. Meanwhile prepared for rigging casing running equipment.
02:30	03:45	0	drilling -- casing	ok	Rigged up Odfjell casing tong adn PS-30 slips dressed for 10 3/4" casing.
03:45	04:00	0	drilling -- casing	ok	Held toolbox talk for running 10 3/4" hanger running tool on 10 3/4" casing.
04:00	05:00	0	drilling -- casing	ok	Made up 10 3/4" x 1502 swedge to 8 m 10 3/4" casing joint. Laid out casing joint.
05:00	05:30	0	interruption -- waiting on weather	ok	Suspended operation due to reported fumes. Wind direction 330. Assessed situation. Decided to resume operation.
05:30	06:00	0	drilling -- casing	ok	Picked up 10 3/4" casing hanger RT and hung off in slips. Picked up joint of 10 3/4" casing and made up to RT. Picked up joint with pre-made swedge.
06:00	07:00	20	drilling -- casing	ok	Made up pup joint with pre-made 1502 swedge. RIH and landed casing hanger RT at 20 m MD. Set of weight of landing string. Entered hanger RT threads using chain tong. Made up RT with 9 lefthand turns using casing tong.
07:00	07:15	20	drilling -- casing	ok	Held toolbox talk prior to pressure testing.
07:15	08:00	20	drilling -- casing	ok	Rigged up 1502 chicksan from swedge to cement hose hub on drillfloor.
08:00	08:45	20	drilling -- casing	ok	Lined up to cement pump and flushed lines. Performed line test to 380 bar - ok. Exhaust fumes detected on drillfloor.
08:45	09:30	20	drilling -- casing	ok	Pressured up on cement unit and tested upper tie-back/adjustment sub/tie-back adapter to 380 bar /10 min - ok. Pumped and bled back 587 litres.
09:30	21:30	20	interruption -- waiting on weather	ok	Exhaust fumes on drillfloor and drillers cabin. Suspended drillfloor operations. Checked wind and conditions every 30 min. Monitored well from shaker control room. Meanwhile : -Cleaned and tidied in moonpool -Cleaned and tidied in wellhead module -Housekeeping in heavy tool store 21:30 - shut down gas turbines to get working conditions on drillfloor.
21:30	23:45	0	drilling -- casing	ok	Resumed work on drillfloor. Broke out casing hanger RT with 10 turns. Unable to latch elevator on 10 3/4" casing, had to use singel joint elevator and tugger. Pulled 10 3/4" landing string. Broke out RT. Broke out 1502 swedge.
23:45	00:00	0	drilling -- casing	ok	Rigged down casing tong.

Drilling Fluid

Sample Time	16:00
Sample Point	Reserve pit
Sample Depth mMD	3510
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (°)	
Pm (°)	
Pm filtrate (°)	
Chloride (°)	
Calcium (°)	
Magnesium (°)	
Ph	
Excess Lime (°)	
Solids	
Sand (°)	
Water (°)	
Oil (°)	
Solids (°)	
Corrected solids (°)	
High gravity solids (°)	
Low gravity solids (°)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99

Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured