

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-06 00:00 - 2008-04-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	91
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	3448
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Set and tested MS seal - ok. Ran bowl protector in WH. Troubleshot PDM. Ran drift to 580 m MD using DP singles. Dropped object on drillfloor simmer/lock ring. Investigated and found source to be Cherrypicker. RIH with GTV pulling tool to 130 m MD using DP singles.

Summary of planned activities (24 Hours)

RIH to 615 m MD and pull GTV plug, POOH. Pull bowl protector. Prepare for running 7" tubing. Run 7" tubing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	drilling -- casing	ok	Rigged down casing tong. Removed PS-30 slips. Observed dropped object on drillfloor - hex/allen bolt head from aft PRS. Suspended operations for investigation. Fenced off drillfloor.
00:30	03:00	0	interruption -- other	ok	Inspected aft PRS. Discussed way forward. Parked and isolated aft PRS. Secured backside of aft PRS gripper head with cover and trailer straps for dropped object prevention.
03:00	03:45	0	drilling -- casing	ok	Resumed operations. Removed BX3 elevator and installed 5 1/2" DP elevator. Cleared drillfloor from casing handling equipment.
03:45	04:45	0	drilling -- casing	ok	Ran 2 x 5 1/2" DP singels and made up to MS-seal running tool. Meanwhile laid out DP singels on deck to cater for continued operations.
04:45	06:00	0	drilling -- casing	ok	Made up control lines to MS-seal RT. Function tested and adjusted dogs and stroke on MS seal RT.
06:00	07:00	20	drilling -- casing	ok	Locked MS seal running tool in surface WH, observed 0,4 l return - ok. Performed 10 MT overpull to confirm latch - ok. Set MS seal assembly by applying 4300 psi. Observed 1,62" travel / 3,5 liter returned fluid - ok.
07:00	07:45	20	drilling -- casing	ok	Pressure tested MS seal through test port in surface wellhead to 380 bar / 10 min - ok.
07:45	08:15	20	drilling -- casing	ok	Released dogs in MS seal RT by rotating 5 turns to the right.
08:15	09:00	0	drilling -- casing	ok	POOH with MS seal RT on 5 1/2" DP stand. Broke RT tool and laid down.
09:00	09:15	0	drilling -- casing	ok	Held toolbox talk before running bowl protector.
09:15	10:00	20	drilling -- casing	ok	Made up bowl protector RT. RIH and set bowl protector at 20,10 m MD.
10:00	10:45	0	drilling -- casing	ok	Broke out RT and laid down same. Laid out 2 joints of 5 1/2" DP.
10:45	11:30	0	drilling -- casing	ok	Held toolbox talk and prepared for running casing drift. Experienced problems with programming PDM.
11:30	13:15	0	interruption -- other	ok	Troubleshot PDM. Unable to travel to port aft pipe bay.
13:15	14:00	0	drilling -- casing	ok	Tested PDM - ok. Tested stabbing. Discussed issues related to pipe handling.
14:00	14:15	0	drilling -- casing	ok	Picked up 9,567" casing drift and made up to 5 1/2" HWDP single.
14:15	17:15	140	drilling -- casing	ok	RIH with 9,567" casing drift from surface to 140 m MD on 5 1/2" HWDP singels. Re-arranged pipe on cantilever deck.
17:15	18:15	245	drilling -- casing	ok	RIH with 9,567" casing drift from 140 m to 245 m MD on 5 1/2" DP singles. Detected exhaust fumes on drillfloor.
18:15	19:15	245	interruption -- waiting on weather	ok	Exhaust fumes on drillfloor. Made up TDS and spaced out for BOP. Abandoned drillfloor. Shut down one of the gas turbines to reduce exhaust fumes.
19:15	21:45	580	drilling -- casing	ok	Resumed operations. Continued to RIH with 9,567" drift from 245 m to 580 m MD.
21:45	00:00	223	drilling -- casing	ok	POOH with 9,567" drift on 5 1/2" DP from 580 m to 223 m MD. Laid out singles on deck when pulling out. Performed kick drill.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	A dropped object was observed on the drillfloor 06.04.08 at 00:30 hrs. The object was a bolthead from a hex/allen bolt which is used in the PRS upper gripper head. The bolthead was sheared off the rest of the bolt which remained in the bolt hole. Descripti
00:00	0		pipe handling equ syst -- other	0	00:00	Problems with programming of PDM, not able to reach port aft bay.

Drilling Fluid

Sample Time	16:00
Sample Point	Reserve pit
Sample Depth mMD	3510
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	

Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured