

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-07 00:00 - 2008-04-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	92
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	3448
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Retrieved GTV plug at 615 m MD. Retrieved secondary bowl protector in surface wellhead. Prepared for running 7" tubing and rigged up tubing handling equipment. Ran completion assemblies. Ran 7" tubing to 72 m MD.

Summary of planned activities (24 Hours)

Run 7" tubing to 2000 m MD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	0	drilling -- casing	ok	POOH with 9,567" drift on 5 1/2" HWDP from 223 m to surface. Laid out singles on deck when pulling out. Observed dropped object on drillfloor - half crest of external lock ring / simmer ring for pin, 70 mm x 2 mm / 10 grammes. Suspended operations for investigation. Fenced off drillfloor.
02:00	02:45	0	interruption -- other	ok	Inspected rig equipment. Found source of dropped object to be cherry picker main hydraulic lift cylinder. No risk of larger dropped object from equipment - lock ring served no purpose.
02:45	04:00	0	drilling -- casing	ok	Resumed operations. Held toolbox talk. Made up GTV pulling tool to stand of drillpipe hanging in block. Ran stand carefully through BOP. RIH to 80 m MD on 5 1/2" HWDP singles. Observed leakage on BX-elevator.
04:00	05:30	80	interruption -- other	ok	Fixed BX elevator. Changed 3 ea hydraulic hoses/fittings running from TDS to BX elevator.
05:30	06:00	130	drilling -- casing	ok	RIH with GTV pulling tool from 80 m to 130 m MD on 5 1/2" HWDP singles.
06:00	09:00	600	drilling -- casing	ok	RIH with GTV pulling tool from 130 m to 600 m MD on 5 1/2" singles.
09:00	09:30	615	drilling -- casing	ok	Tagged plug with 2 MT at 615 m MD.
09:30	10:30	615	drilling -- casing	ok	Pulled back 1 joint and made up DP to TDS. Displaced his-vis at 2400 lpm. Pumped a total of 37 m3 1,03 sg completion fluid.
10:30	10:45	615	drilling -- casing	ok	Held toolbox talk prior to releasing plug.
10:45	11:15	615	drilling -- casing	ok	Due to unsatisfactory cleanliness of completion fluid, pumped additional 26 m3 at 2400 lpm.
11:15	12:00	610	drilling -- casing	ok	Latched onto plug and confirmed by 10 MT overpull. No pressure observed on standpipe but slight gain in triptank indicating equilized plug. Rotated at 5 rpm righthand while holding 3 MT overpull, released plug with 10 turns, no gain observed. Pulled back 5 m and waited for elastomer element to relax.
12:00	12:30	610	drilling -- casing	ok	RIH with plug to 620 m MD to confirm released. Pulled 5 1/2" single and gained 0,2 m3 in trip tank due to swabbing plug.
12:30	14:00	578	drilling -- casing	ok	Pulled 3 x 5 1/2" singles while pumping at 200 lpm. Swabbing stopped when plug entered 10 3/4" casing.
14:00	17:15	145	drilling -- casing	ok	POOH with GTV plug on 5 1/2" DP singles from 578 m to 145 m MD.
17:15	20:15	0	drilling -- casing	ok	POOH with GTV plug on 5 1/2 HWDP singles from 145 m MD to surface.
20:15	20:45	0	drilling -- casing	ok	Broke out and laid down GTV plug and pulling tool.
20:45	22:30	0	drilling -- casing	ok	Made up secondary bowl protector pulling tool. RIH and latched secondary bowl protector. Strapped pipe while POOH, measured 20,45 m to tubing hanger landing shoulder. Made up kick assembly.
22:30	22:45	0	completion -- completion string	ok	Held toolbox talk for rigging up tubing running equipment.
22:45	00:00	0	completion -- completion string	ok	Positioned HTS and moved rollers on cantilever. Cleared drillfloor. Positioned control line reel on fwd pipe setback. Meanwhile installed NPR plug with ballseat in tailpipe joint.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		miscellaneous equipment -- other	0	00:00	Cherry picker.
00:00	0		pipe handling equipment -- elevator	0	00:00	Observed a leakage on a hydraulic fitting on the BX-elevator. Investigated and found that wrong type of hose fittings had been used. Found wrong type of fitting at several couplings. Changed 3 ea hoses / fittings running from TDS to the BX elevator. Downtime

Drilling Fluid

Sample Time	16:00
Sample Point	Reserve pit
Sample Depth mMD	3510
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	

Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured