

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-09 00:00 - 2008-04-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	94
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	3448
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Ran 7" tubing from 750 m to 2164 m MD. Picked up and made up completion assy#3 DHSV.

Summary of planned activities (24 Hours)

RIH with 7" tubing to 2661 m MD. Space out tubing. Install tubing hanger. Land tubing hanger in surface wellhead.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:45	561	completion -- completion string	ok	RIH with 7" 29# S13%Cr tubing from 238 m to 561 m MD. Running speed 30 sec per joint. Checked self filling of tubing - ok.
02:45	03:15	561	completion -- completion string	ok	Handover for short change of Mærsk crew. Held toolbox talk for continued operations. Greased PS-30 and elevator.
03:15	06:00	750	completion -- completion string	ok	RIH with 7" 29# S13%Cr tubing from 561 m to 750 m MD. Reduced running speed to 1 min per joint in 9 5/8" casing. Checked self filling of tubing - ok.
06:00	06:45	834	completion -- completion string	ok	RIH with 7" 29# S13%Cr tubing from 750 m to 834 m MD.
06:45	08:00	834	completion -- completion string	ok	Bad make up on joint #189, laid out same. Broke out box on joint #190. Inspected pin and made up new box on joint #190. Moved mobile cherry picker to aft part of drillfloor for use on aft PRS.
08:00	10:00	963	completion -- completion string	ok	RIH with 7" 29# S13%Cr tubing from 834 m to 963 m MD.
10:00	10:45	963	completion -- completion string	ok	Bad make up on joint #177, laid out same. Broke out box on joint #178. Inspected pin and made up new box on joint #178.
10:45	15:00	1345	completion -- completion string	ok	RIH with 7" 29# S13%Cr tubing from 963 m to 1345 m MD.
15:00	16:15	1333	completion -- completion string	ok	Not able to make up joint #146, laid out same. Inspected box - negative. Laid out joint 145.
16:15	17:45	1434	completion -- completion string	ok	RIH with 7" 29# S13%Cr tubing from 1333 m to 1434 m MD.
17:45	18:00	1434	completion -- completion string	ok	Inspected threads on joint #134 - negative - laid out joint.
18:00	18:30	1455	completion -- completion string	ok	RIH with 7" 29# S13%Cr tubing from 1434 m to 1455 m MD.
18:30	19:45	1455	completion -- completion string	ok	Inspected threads on joint #129 - negative - laid out joint. Mærsk crew change and toolbox talk.
19:45	00:00	1743	completion -- completion string	ok	RIH with 7" 29# S13%Cr tubing from 1455 m to 1743 m MD.

Drilling Fluid

Sample Time	16:00
Sample Point	Reserve pit
Sample Depth mMD	3510
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	

Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured