

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-10 00:00 - 2008-04-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	95
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

RIH with 7" tubing from 2164 m to 2661 m MD. Entered 7" liner PBR with lower most seal on seal stem at 2664.3 m. Spaced out tubing. Installed tubing hanger. Terminated control line.

Summary of planned activities (24 Hours)

Test control line thru TH. MU communication collar and tubing hanger RT. Land tubing hanger in surface wellhead. Perform low pressure tubing leak test and function test of TRSCSSV. Set production packer and leak test tubing to 245 bar. Inflow test TRSCSSV. Run BPV and set in tubing hanger.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	1938	completion -- completion string	ok	RIH with 7" 29# S13%Cr tubing from 1743 m to 1938 m MD.
01:45	02:30	1938	completion -- completion string	ok	Bad make up on joint #90, laid out same. Washed and inspected threads on pipedeck. Applied API mod lubeseal dope to pin ends on pipedeck.
02:30	05:15	2164	completion -- completion string	ok	RIH with 7" 29# S13%Cr tubing from 1938 m to 2164 m MD.
05:15	05:30	2164	completion -- completion string	ok	Held toolbox talk prior to picking up completion assy#3 DHSV. Counted joints left on deck 84 - ok.
05:30	06:00	2164	completion -- completion string	ok	Picked up completion assy#3 DHSV. Made up completion assy#3 and ran through RT. Isolated pipe guides on PS-30 slips.
06:00	08:00	2164	completion -- test scssv	ok	PU and installed one tubing joint above TRSCSSV assembly. Flushed control line. Connected control line to TRSCSSV and leak tested to 570 bar/10 min. Bled pressure down to zero. Checked slips alignment. Made guide arrangement for control line from tubing to CL drum. Pressured up control line to 420 bar to keep TRSCSSV open while RIH.
08:00	16:30	2645	completion -- completion string	ok	RIH with 7" 29# S13%Cr tubing with CL and clamps from 2164 m to 2645 m MD.
16:30	17:00	2645	completion -- completion string	ok	Up weight 172 MT / down weight 141 MT. Distance between up and down weight was 0.3 m.
17:00	17:45	2645	completion -- completion string	ok	Held tool box talk before entering 7" liner.
17:45	18:30	2649	completion -- completion string	ok	Lined up to pump down kill line and to be able to observe overflow from top of tubing. Verified line up with 15 bar.
17:45	18:30	2649	completion -- completion string	ok	RIH with 7" 29# S13%Cr tubing with CL and clamps from 2645 m to 2649 m MD.
18:30	21:00	2662.2	completion -- completion string	ok	Closed annular BOP at 280 psi. Attempted to reverse circulate, neg. Leaked through annular. Closed annular BOP at 580 psi. Reverse circulated using clean brine at 50 lpm / 3 bar and 100 lpm / 3.5 bar to get a reference. Observed returns. Stopped circulating and opened annular BOP.
18:30	21:00	2662.2	completion -- completion string	ok	RIH with 7" 29# S13%Cr tubing with CL and clamps from 2649 m to 2659.8 m MD.
21:00	23:15	2662.2	completion -- completion string	ok	Performed reverse circulation exercise 50-100 lpm / 3.5 bar. Moved string down in 30 cm increments from 2659.8 m to 2662.2 m and repeated reverse circulation exercise with same pressure response (50-100 lpm / 3.5 bar).
21:00	23:15	2662.2	completion -- completion string	ok	POOH with 7" 29# S13%Cr tubing with CL and clamps from 2662.2 m to 2644 m MD. PU 2.89 m pup joint to space out to be able to close annular without a coupling or a clamp in the interval. RIH with 7" 29# S13%Cr tubing from 2644 m to 2662.2 m MD.
23:15	00:00	2662.8	completion -- completion string	ok	Performed reverse circulation exercise 50-100 lpm / 3.5 bar. Moved string down in 20 cm increments from 2662.2 m to 2662.8 m.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	-999.99
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	

Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured