

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-14 00:00 - 2008-04-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	99
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Pressure tested XMT. Pulled dart and BPV in TH. Pressure tested flowline. Started commisioning XMT.

Summary of planned activities (24 Hours)

Commision XMT.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:45	0	interruption -- wait	ok	Postphoned XMT tests to assist production to start up F-12. Lined up from CMT onto F-12 kill valve. Lined up over choke manifold to equalize above TRSCSSV. Tested lines. Equalized TRSCSSV and opened same. Started production from F-12.
02:45	06:00	0	completion -- bop/wellhead equipment	ok	Held tool box meeting. Opened HMV with Seawell test pump. Lined up from cmt unit and connected hose on KVV. Performed line test to 20 bar for 5 min.
06:00	07:30	0	completion -- bop/wellhead equipment	ok	Trouble shoot line up from cmt unit through valves and hose from moonpool to KVV due to failing line test. Detected exhaust fumes in WH area.
07:30	08:15	0	interruption -- wait	ok	Exhaust fumes in well head area. Abandoned WH. Shud down on of the gas turbines to reduce exhaust fumes.
08:15	08:30	0	completion -- bop/wellhead equipment	ok	Performed line test to 30/380 bar for 5/10 min against KVV. 2.2 bar drop on high pressure test.
08:30	10:15	0	completion -- bop/wellhead equipment	ok	Attempted to pressure test XMT body and VG 63 ring to 30/380 bar for 5/10 min against dart in BPV. Failed due to leaking dart/BPV.
10:15	12:30	0	completion -- bop/wellhead equipment	ok	Held tool box talk. Removed XMT tree cap. Opened HMV. RIH with retrieving tool for dart on stinger and retrieved dart. POOH with dart. RIH and installed new dart. Flushed XMT. Closed HMV.
12:30	13:00	0	completion -- bop/wellhead equipment	ok	Attempted to pressure test XMT body and VG 63 ring to 30/380 bar for 5/10 min against dart in BPV. Failed due to leaking dart/BPV.
13:00	14:00	0	completion -- bop/wellhead equipment	ok	Pulled dart and BPV. Installed a new BPV and dart. Flushed XMT.
14:00	14:30	0	completion -- bop/wellhead equipment	ok	Pressure tested XMT body and VG 63 ring to 30/380 bar for 5/10 min against dart in BPV. 2.5 bar drop on high pressure test.
14:30	16:00	0	completion -- bop/wellhead equipment	ok	Pressured up to 130 bar against BPV & dart. Close MMV and bled off pressure above MMV to 10 bar. Inflow tested MMV to 120 bar differential pressure for 15 min. 1.9 bar drop. Equalized pressure above MMV. Opened MMV and closed HMV. Bled of any pressure above HMV to 10 bar. Inflow test HMV to 120 bar differential pressure for 15 min. 2.4 bar drop. Equalized pressure across HMV. Opened HMV. Bled off pressure. Closed valves.
16:00	17:00	0	completion -- bop/wellhead equipment	ok	Removed XMT tree cap. Opened HMV. RIH with retrieving tool for dart on stinger and retrieved dart. POOH with dart. Pulled BPV from TH.
17:00	17:30	0	completion -- bop/wellhead equipment	ok	Re-installed XMT tree cap. Close HMV. Test three cap 380 bar/10 min against SV. Bled off pressure.
17:30	18:00	0	completion -- bop/wellhead equipment	ok	Pressure test TRSCSSV CL exit block to 570 bar/15 min, using BOT pump. Test ok. No indication that TRSCSSV opened. Bled off 155 ml on line.
18:00	19:00	0	completion -- bop/wellhead equipment	ok	Evalutated options for flushing flowline and made plan for flowline test. Handover with new crew.
19:00	20:45	0	completion -- bop/wellhead equipment	ok	Held tool box meeting. Hooked up flexible hose and lined up for pressure testing flowline. Flushed through XMT PWV, KVV and lo-torque to cement unit with pot-wat er.
20:45	21:30	0	completion -- bop/wellhead equipment	ok	Attempted to pressure test flow line and XMT to 30/345 bar for 5/10 min. Observed leak at flange on flexible hose.
21:30	00:00	0	completion -- bop/wellhead equipment	ok	Inspected, greased and torqued up flange on flow line flexible hose. Meanwhile worked on varco bolts on AFT PRS and installed tension cylinders on F-14.

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured