

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-17 00:00 - 2008-04-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	102
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Waited on WL equipment and personnel to arrive on rig. Spotted WL equipment on rig floor. Started RU WL equipment.

Summary of planned activities (24 Hours)

Continue RU WL equipment. Pull NPR plug.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	0	workover -- wait	ok	Waiting on WL equipment and personnel to arrive on rig. Meanwhile erected scaffolding platform for fwd PRS and performed 3-monthly maintenance on BOP.
06:00	11:00	0	workover -- wait	ok	Waiting on WL equipment and personnel to arrive on rig. Meanwhile performed derrick inspection with climbers and performed 3-monthly maintenace on BOP.
11:00	12:30	0	workover -- rig up/down	ok	Prepared for RU wireline equipment and tested dual and trippel BOP's. Meanwhile equalized above DHSV on F-12 with cmt unit to re-start production. Observed leak in F-12 XMT. Meanwhile performed derrick inspection with climbers and performed 3-monthly maintenace on BOP.
12:30	19:00	0	workover -- rig up/down	ok	Prepared for RU wireline equipment and tested dual and trippel BOP's. Meanwhile identified leak on F-12 XMT to be in MEG injection valve. Meanwhile performed derrick inspection with climbers and performed 3-monthly maintenace on BOP.
19:00	20:45	0	workover -- rig up/down	ok	Prepared for RU wireline equipment and tested dual and trippel BOP's. Meanwhile continued to work on scaffolding platform for fwd PRS.
20:45	00:00	0	workover -- rig up/down	ok	Held tool box meeting. Spotted WL equipment on rig floor and hooked up BCU and pump skids. Prepared riser and BOP for lifting down to moonpool area. Meanwhile changed MEG injection valve on F-12 and re-tested valve to 325 bar/30 min.

Drilling Fluid

Sample Time	11:00
Sample Point	Active pit
Sample Depth mMD	-999.99
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate (I)	
Filtrate Lthp (I)	
Filtrate Hthp (I)	

Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured