

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-18 00:00 - 2008-04-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	103
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Continued RU WL equipment. RU WL tool string with GS and equalizing prong for pulling NPR plug. Released and retracted slips in pre-installed NPR plug at 2649.7 m MD.

Summary of planned activities (24 Hours)

POOH with NPR plug. RIH and perforate, run #1. POOH. RIH and perforate, run #2. POOH.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:15	0	workover -- rig up/down	ok	Spotted WL equipment on rig floor and hooked up BCU and pump skids. Prepared riser and BOP for lifting down to moonpool area. Meanwhile equalized above DHSV on F-12 with cmt unit to re-start production. Production on F-12 started 02:00. Meanwhile built scaffolding bridge from cantiliver to Schlumberger WL deck (port aft leg).
02:15	06:00	0	workover -- rig up/down	ok	Held tool box meeting. Hooked up chickensan line in moonpool from cmt unit to both F-12 and F-4 with seperate high pressure hoses. Lifted off hatch on F-4. Leak tested line from cmt unit to XMT KWV with LTV4 closed 30/380 bar for 5/10 min. Dropped 0.75 bar/10 min. Verified no pressure under XMT cap and removed same.
06:00	11:00	0	workover -- rig up/down	ok	Lowered the assembled XO, pump-in sub and short riser section through the rotary with tugger from drill floor and connected it to XMT. Installed BOP's with dual placed on top of tripple BOP.
11:00	12:15	0	workover -- rig up/down	ok	Built scaffolding around BOP's to enabling handling of riser above BOP's.
12:15	13:30	0	workover -- rig up/down	ok	Installed riser sections to rig floor.
13:30	17:00	0	interruption -- rig up/down	ok	Opened SV. Attempted to pressure test riser sections and BOP's without sucess. Identified leak in FMC drain valve. Bled off pressure. Closed SV. Attempted to rectify the leaking valve without sucess.
17:00	21:00	0	workover -- rig up/down	ok	Built grease injection head, with cable head already installed and one lubricator section on rig floor. PU grease injection head and one lubricator section using tugger. Connected two more lubricator sections. Installed sheave wheels. Meanwhile drained riser and installed new FMC drain valve.
21:00	22:15	0	workover -- rig up/down	ok	PU and MU WL toolstring for pulling NPR plug and installed in lubricator. Connected lubricator at in-situ sub. Opened SV partly and flushed and filled lubricator with packer fluid using cement unit through KWV. Attempted to pressure test wireline rig-up. Observed leak in lubricator XO below tool catcher. Meanwhile transfered operation of HMV and TRSCSSV to pump skid in moonpool. Production operator was present during the transfer.
22:15	23:00	0	interruption -- rig up/down	ok	BO lubricator and toostring. Changed leaking o-ring in XO. MU toolstring and re-connected lubricator.
23:00	23:45	0	workover -- rig up/down	ok	Opened SV partly and flushed and filled lubricator with packer fluid using cement unit through KWV. Pressure tested wireline rig-up 30/185 bar for 5/10 min against HMV. Dropped 0.75 bar/10 min. Filled lubricator with 700 ltrs. Bled off pressure in lubricator/rig-up to cmt unit. Closed SV. Pressured up and opened HMV and TRSCSSV using WL pump in moonpool. Observed for leak on well head for 10 min. No leak observed. Opened SV.
23:45	00:00	0	workover -- wire line	ok	Started RIH WL toolstring for pulling NPR plug. Production shut down at 23:57 and had shut down WL unit. Re-powered up WL unit.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		service equ -- other	0	00:00	Attempted to pressure test riser sections and BOP's without sucess. Identified leak in FMC drain valve.

Drilling Fluid

Sample Time	14:00
Sample Point	Active pit
Sample Depth mMD	-999.99
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	

Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured