

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-19 00:00 - 2008-04-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	104
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

POOH with NPR plug. Pressure tested 7" tubing/liner to 380 bar. Extended rig up with additional lengths of riser and lubricator. Built scaffolding to be able to install perforation guns in riser. Tested rig-up to 30/185 bar with dummy toolstring. Broke riser at in-situ sub and installed perforation guns.

Summary of planned activities (24 Hours)

Connect firing head to guns. MU lubricator and test against in-situ sub to 185 bar. RIH with perforation run #1, correlate and fire guns. POOH and LD fired guns. PU and MU guns for perforation run #2. RIH with perforation run #2, correlate and fire guns. POOH and LD fired guns.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	workover -- wire line	ok	RIH WL toolstring for pulling NPR plug from surface to TRSCSSV at 496 m MDRT. Found that TRSCSSV was closed. Decided not to wait for cmt unit - production needed to equalize and open TRSCSSV on F-12 to re-start production. Hooked up pump on rig floor to needle valve on lubricator to equalize and open TRSCSSV in F-4. Ran through TRSCSSV at 496 m MDRT and verified that it was fully open.
01:15	03:00	0	workover -- wire line	ok	Continued RIH WL toolstring for pulling NPR plug to 2600 m MDRT using running procedures for new cables. Running speed 40 m/min. Did not bleed off pressure while RIH and had 11-12 bar in well at 2600 m. Up weight 710 kg / Hanging weight 530 kg / RIH weight 422 kg.
03:00	04:00	0	workover -- wire line	ok	RIH and latched GS pulling tool into NPR plug at 2649.7 m. Jared down to equalize ports in the plug. Waited 15 min for pressure across plug to equalize. Pressure dropped to 10 bar. Bleed off pressure. Released NPR plug by jaring up once. Got 150 kg increase in string weight. Waited 30 min to allow elements to retract.
04:00	06:00	0	workover -- wire line	ok	POOH with NPR plug. Observed that weight dropped back to up weight while POOH. RIH and latched GS pulling tool into NPR plug at 2649.7 m. Pressured up well to 10 bar. Jarred down to equalize ports in the plug. Waited 15 min for pressure across plug to equalize. No pressure drop observed. Released NPR plug by jaring up 105 hits. Adjusted stress point on cable after 60 hits with jar. Got approx 300 kg increase in string weight. Bleed off pressure. Waited 30 min to allow elements to retract.
06:00	09:00	0	workover -- wire line	ok	POOH with NPR plug on 7/32 cable, worked through TRSCSSV at 496 m with 200 kg overpull. Closed SV using 42 turns and closed HMV. Bled off pressure in XMT, riser and lubricator to closed drain.
09:00	10:30	0	workover -- rig up/down	ok	RD lubricator and cut wireline as per Seawell instructions. LD and inspected BHA and NPR plug. Plug had only small rift on rubber element.
10:30	11:45	0	completion -- test scssv	ok	Held tool box meeting. Attempted to increase TRSCSSV CL pressure to 570 bar with Seawell pump without sucess. Max pressure of 540 bar with Seawell pump. RU Vetco pump to pressure up CL to 570 bar.
11:45	12:45	0	completion -- test scssv	ok	Lined up to test 7" tubing/liner to 380 bar through KVV with cmt pump. Opened LTV1 and LTV2. Pressured up well to test 7" tubing/liner to 35/380 bar for 5/10 min against EZSV plug at 3448 m MDRT. Pumped 1195 ltrs and bled back 1190 ltrs. Dropped 1.6 bar/10 min. Closed HMV. Adjusted TRSCSSV CL pressure to 520 bar.
12:45	15:00	0	workover -- rig up/down	ok	Installed Check Valve in test line to cmt unit. Performed line test from cmt unit against KVV to 185 bar/10 min. Dropped 0.9 bar/10 min. Bled down to 10 bar on cmt unit to inflow test Check Valve. Bled down pressure between KVV and Check Valve to closed drain. Meanwhile RU scaffolding and lubricator to grease head.
15:00	20:45	0	workover -- rig up/down	ok	RU additional lubricator sections needed for perforation runs. Lifted riser sections to rig floor. Modified scaffolding to a higher level to be able to assemble lubricator. RU to run 7/16" electric line. Prepared grease injection head. MU cable head with PGGT.
20:45	23:00	0	workover -- rig up/down	ok	Installed cable head and PGGT with bottom nose in riser. Connected WL riser at in-situ sub. Confirmed correct line up from cmt unit. Opened SV and KVV on XMT. Filled up riser and leak tested WL rigup to 30/185 bar for 5/10 min with cmt pump against HMV. Dropped 0.6 bar/10 min. Bled off pressure to closed drain. Closed SV.
23:00	00:00	0	workover -- rig up/down	ok	Drained lubricator. Broke riser at in-situ sub and LD toolstring. Cleared drill floor. Installed nitrogen rack and regulator on drill floor.

Drilling Fluid

Sample Time	16:00
Sample Point	Active pit
Sample Depth mMD	-999.99
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	

Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured